

# **LINAC UPGRADE**

**Atsushi ENOMOTO (Accelerator Laboratory)**

**[1] Overview**

**[2] Upgrade in FY 1997**

**[3] Linac Schedule forward the KEKB Commissioning**


**[4] Summary**

## [1] Overview


### Main Goal 1: Energy Upgrade

from 2.5 to 8 GeV

#### ->(1) Upgrade of the Existing 40 Accelerator Units



#### ->(2) Extension of the Linac with 17 more Units




## Main Goal 2: Positron Increase with Enough Quality

form 0.32 nC,  $\sigma_E/E = 0.25\%$

to 0.64 nC,  $\sigma_E/E = 0.125\%$

->(1) Increase Primary Electron Energy from 0.2 to 3.7




->(2) Employ Enough Monitors,  
Bunch Compression System (BCS) ,  
and Energy Compression System (ECS)


[2] Upgrade in FY 1997

By the Beginning of FY 97

**Reconstruction of Existing 40 Units Almost Finished**





**\*38 Units Upgraded with SLEDs and New Klystrons**






**\*Temporary Pre-injector for Photon Factory Installed**




## **\*Positron Generator Moved and Improved**





\*Beam Transport Upgraded for High-Energy e-/e+ Beams




**May - June**

**Accelerator Units Conditioned to High-Power (av. 40 MW)**

**July**

**Beam Tests with Temporary Pre-Injector**

**(1) Enough Beam Transmission**



**(2) Enough Accelerator Gain**

**At Sector-2 End Energy Analyzing Station**



**2160 MeV by A Pre-Injector and 13 Accelerator Units**

**~ 160 MeV / Unit**




April - October

## Construction of New Pre-Injector and Extended 17 Units





# \*Improved Streak-Camera System





**\*Beam Position Monitors (BPMs) Installed at Every Location of Quadropole**







**October - December**

**Commissioning of High-Intensity Beams Up To 1.5 GeV**

**Reported Separately by Next Talk (Y. Ogawa)**


January - February

## Construction of Linac Arc



### [3] Linac Schedule forward the KEKB Commissioning

#### The Rest to be constructed



### Schedule

03/02(mon) - 03/23(mon)	Beam Test of Linac Arc
03/23(mon) - 03/30(mon)	Combine Extended and Existing Linac
03/30(mon) - 04/27(mon)	Beam Test through the Entire Linac.
04/27(mon) - 05/11(mon)	Install a new 114-MHz SHB, BCS and ECS.
05/11(mon) - 06/29(mon)	<b>Full Commissioning of Linac</b>
06/29(mon) - 09/28(mon)	Summer shutdown.
09/28(mon)	Linac Startup



#### **[4] Summary**

- (1) Upgrading of the existing linac were almost completed and an accelerator gain of more than 160 MeV (20 MeV/m) was obtained by beam test.**
- (2) Construction of the extended linac was also almost completed and conditioned to high-power rf. At Sector A and B, a 10-nC single bunch could be accelerated and enough accelerator gain was also obtained.**
- (3) The extended and existing linac are to be combined as the KEKB injector and fully commissioned on schedule.**