



# Positron Source Upgrade

KEKB injector linac


Takuya Kamitani

# SuperKEKB Injector


## SuperKEKB injector



# SuperKEKB positron source






# target offset & beam hole



- injection  $e^-$  beam : on axis to preserve low emittance
- primary  $e^-$  beam : 2.7 mm off axis  
(target offset 3.5 mm, FC offset 2.0mm)

# e+ yield degradation by target offset



- e+ yield degrades  $\sim 50\%$  by offset e+ generation
- it can be improved to 78% by
  - ◆ utilizing transverse kick by proper orientation of FC slit
  - ◆ e- incident position optimization



data by Zang Lei


# beam spoiler

- **beam spoiler** to enlarge beam spot on target to be  $\sigma_x, \sigma_y > 0.7$  mm to avoid target destruction
- spot size monitoring screen  $\text{Al}_2\text{O}_3$  (0.14 mm thick)  
+ scattering Al foil (0.25 mm thick)  
[total material thickness =  $0.05 X_0$ ]




# FC Test-stand at KLY gallery

test operation of FC assembly  
started 2013/12/17 at test-stand  
before installation into beam-line




# FC test stand fire accident

- **fire accident** during operation test on 2013/12/21, 22
- power cable burned at the connection to snubber circuit
- improved cable connection and new snubber circuit under fabrication
- **restart test operation** in April 2014  
beam line **installation** in May 2014





improved connection design






# Positron Capture Section



- LAS with SLEDs for sufficient field gradient
- breakdown issue of LAS in solenoid field
- needs careful RF conditioning

# unit 1-5 RF conditioning history






1-5 unit

RF conditioning



in solenoid field

# unit 1-6 RF conditioning history



1-6 unit  
RF conditioning  
in solenoid field

# unit 1-7 RF conditioning history




outgassing issue  
at low field level  
by multipactoring in  
input coupler cavity

**1-7 unit**  
RF conditioning

in FODO quads

# construction photo (1)





- LAS structures and solenoids are carefully installed in the positron capture section units 1-5, 1-6.

# construction photo (2)



densely placed quads for focusing large-emittance positrons

# construction photo (3)



quads around the acc. structures  
for short interval






quads and steerings  
interleaved






# e+ emittance growth



- emittance growth for FODO is significantly larger
- average beta-functions are  $\beta_{x,y} \sim 16$  m for doublet/triplet  
 $\beta_{x,y} \sim 36$  m for FODO (see previous slide!)
- small beta-function is essential to suppress emittance growth

calculation  
by H. Sugimoto


# e<sup>+</sup>/e<sup>-</sup> compatible optics



- in e<sup>+</sup>/e<sup>-</sup> compatible optics in Sector-1, 2, e<sup>-</sup> have  $\beta_{x,y} \sim 36$  m or larger
- e<sup>-</sup> emittance growth in this region should be worried
- design consideration started for additional pulse quads

PX584

# schedule



# Summary

- 1) **e+ beam-line construction** started last summer and to be almost completed in **April 2014**
- 2) **target & spoiler** to be installed in **May 2014**
- 3) **FC power cable system reconstruction in progress after the fire accident**  
test operation at KLY gallery in Apr/May 2014  
installation in tunnel in **May 2014**
- 4) **LAS structures** (in capture section units and one FODO unit) in RF conditioning
- 5) **pulse quads and steering** in preparation for Sector-3, 4, 5 in **doublets** system for emittance growth suppression (installation ~ 2015 summer ? depending on budget situation)
- 6) **additional pulse quads considered** in Sector-1, 2
- 7) we will start **e+ commissioning** in **June 2014** (with constraint of half FC current and half DC solenoid current)