Positron Source Status (2016 June 14)

KEKB injector linac Takuya Kamitani

Positron source members

KEK

- ♦ Y. Enomoto, Yokoyama, Zang, Fukuda, Kamitani
- Tanaka, Ikeda, Kakihara, Arakida, Ohsawa, A. Enomoto
- Nakajima, Akemoto, S. Matsumoto, Higo
- Miura, Miyahara, Sugimoto, Seimiya, Iida, Ohnishi
- Okada, Takatomi, Someya, Kazama
- Mitsubishi Electric System Service Co.
 - Ushimoto, Suzuki, Kimura

Toyama Co.

Iino, Morota, Sakai, Satoh

SuperKEKB Injector



Upgrade items in positron source

Low emittance e+

positron damping ring introduced

e+ intensity (x4)

- new positron focusing lens: flux concentrator (3.5 T) + bridge coils (1.0 T)
- large-aperture (2a=30mm) accelerating structure (LAS) in capture section
- positron focusing beam line layout reorganized with 100 new quad. magnets

SuperKEKB positron source



target offset & beam hole



• injection e- beam : on axis to preserve low emittance

 primary e- beam : 2.5 mm off axis to minimize e+ yield degradation (target offset 3.5 mm, FC offset 2.0mm)

Positron Capture Section



e+ capture section in linac tunnel



e⁺ status at previous Review (2015/02/24)

e⁺ source components had been installed and operated at limited performance

- FC : I_{FC} = 6 kA (spec. 12 kA) with temporary pulse modulator
- BC : I_{BC} = 600 A (=full spec)
- DC Solenoids : I_{DC} = 370 A (spec. 650 A)
- ♦ Acc. field : E_{ACC} = 10, 12 MV/m (spec. 14, 10 MV/m)
- DR not yet available

(Linac stand-alone) e⁺ initial commissioning (first e⁺ for SuperKEKB)

- ♦ Q(e+) = 0.12 nC@SY2 with Q(e-) = 0.60 nC, E(e-) = 3.1 GeV spec. (5.0 nC after DR -> 4.0 nC) (10.0 nC) (3.3 GeV)
- Y(e+) = (0.12 nC / 0.60 nC) = 20% @SY2 (= at entrance to DR)

FC coaxial feeder cable accident

higher voltage tolerance

-> renewal planned for thicker cable (insulator 2.3 -> 7.4 mm) and parallel plate feeder line (two plates -> triplate) lower induced voltage

FC test stand (2015 July)

test operation performed with

- spare FC-base (#4)
- 12-kA pulse modulator
- new coaxial cables
- new triplate feeder line
- snubber circuit
- but w/o bridge coils
- full-spec (12 kA) operation for continuous 200 hours achieved with no serious breakdowns and problems







Installation in linac tunnel (2015 August)

Installed for beam operation

- 12-kA pulse modulator
- new coaxial cables
- new triplate feeder line
- snubber circuit

Same as before

- FC assembly #1 (FC-base #3)
- Bridge Coils
- DC solenoids & accel. structures





Double-deck pre-injectors

Upper deck (former KEKB pre-injector, reconstructed !) thermionic gun + RF bunching section



Lower deck photo-cathode RF gun

+ magnetic bunching

RF gun25 psbunchChicane10 pslength



FC processing with BC field



FC copper block work hardening

- Y. Enomoto and T. Higo visited SLAC and discussed with the positron experts (A. Kulikov and E. Bong) on the FC gas bursting issue.
- They suggested that the work hardening of the OFC block of FC is essential against the damage by breakdown. (We neglected this process!)
- "Work hardening (strain hardening)" is a method of strengthening of a metal by repeated plastic deformation.
- When a breakdown occurs in FC, the spiral structure is deformed but it springs back to the original shape if it is work hardened.
- Unless work hardened, deformation remains permanently and makes very narrow gap in the slit.



Hardening test

Hardening Procedure

- 1. Press FC-head till the gaps are contacted.
- 2. Insert spacers into the slit.
- 3. Remove the spacers.
- 4. Measure the gap size.
- 5. Repeat them from (1) (\sim 100 times)



The natural gap size transfers to the spacer thickness (0.3 mm) by repeated hardening.





FC assembly #2 & test stand

- Operation test with BC field is essential.
- FC assembly #1 is radio-activated in the beam line.
- Construct assembly #2 for operation with BC field at test stand.
- Test-1: operation with FC-head #4 (not work-hardened model) to see what happens in the same situation as the damaged FC. [2016 June, soon]
- Test-2: operation with FC-head #5 (well work-hardened model) to check the operability at full current (12 kA) under the BC field.
 [2016 August ~]





e⁺ beam performance (2015 Nov.)

- Beam tuning to optimize e+ yield performed in 2015 Oct ~ Dec.
- I_{FC} = 6 kA (design 12 kA) enhancement by FC ~ 1.8
- Q(e-) = 6.3 nC @ target
 Q(e+) = 1.9 nC at SY2
 Y(e+) = 1.9/6.3 => 30 % (design 50 %)





Is achieved e⁺ charge consistent with simulations? ¹⁷ (committee member's question)

- We do not have a simulation result which reflect all the operation condition.
 - (GEANT simulation [e⁺ generation at target]
 - +GPT simulation [e⁺ capture simulation]
 - +SAD tracking simulation [e⁺ transport in linac & BT line)
 - precise beam spot size on the target is unknown
 - -> planning to install thin screen monitor and triggered camera in this summer shutdown
 - DC solenoid field distribution modified to optimize e+ intensity
 - FC 6 kA situation
 - Lower LAS acceleration field situation
- Possible comparison

simulation expectation now is $Y(e+) \sim 45$ % at capture section exit and the observed $Y(e+) \sim 30$ % at after the 1-6 chicane.

It is my homework for next KEKB Review.

SuperKEKB e⁺ injection beam

Typical e⁺ injection beam at linac and BT-line



Beam collimators inserted to localize beam loss in low energy region.

Due to limited beam acceptance, inevitable beam loss occurs in linac & BT-line in direct injection w/o DR.

SuperKEKB e⁺ beam performance



KEKB Review (2016.06.14) Positron Source Status (Takuya Kamitani)

Diamond beam loss monitor

- Radiation-hard diamond beam loss monitor was developed by S. Kazama in collaboration with V. Kubytskyi and P. Bambade (LAL Orsay)
- single crystal CVD diamond
 2.0 mm x 2.0 mm x 0.5 mm
 with electrode (Ti, Pt, Au)
 operated at 400 V.
- Detect beam hit/no-hit

(1) on beam spoiler and (2) on target



2mm





Summary

- Though test operation of spare FC (#4) with new modulator, new cables, new triplate feeder but w/o BC was successful up to 12 kA, a serious damage occurred in FC (#3) with BC field (2015 Sep.) and operable current has been 5 ~ 6 kA.
- 2) Importance of work-hardening process of FC-head was recognized. Test stand with FC assembly #2 has been constructed to perform tests of not-hardened and well-hardened models with BC field. (2015 June ~)
- Positron yield Y(e+) = 30% (Q(e+)=1.9nC/Q(e-)=6.3nC) achieved with 6 kA FC current at entrance of DR-LTR line. Stable e⁺ injection to LER has been achieved (Q(e+)@BT-end ~ 0.3nC x 2-bunch) since 2016 Feb. Beam loss in linac and BT line is due to operation w/o DR.
- 4) After finishing operation at test stand, FC assembly #2 will be installed in the beam line in 2016 Dec. ~ 2017 Jan. DR commissioning and LER injection in Phase-2 will be started in 2017 Nov.