



# Interaction Region Construction towards Phase 2

21<sup>th</sup> KEKB Accelerator Review Committee  
KEK, 13-15 June 2016

Ken-ichi Kanazawa

for

KEKB Vacuum Group

IR Technical Meeting Member

IR Installation Meeting Member


SVD/IR Mechanics Meeting Member

# Contents

- Outline from Phase 1 to Phase 2
- Phase 2 hardware
  - QCS
  - Moving stage
  - BEAST II
  - IP chamber
  - Bellows unit
  - QCS beam pipe
  - RVC
  - Concrete shield
- Issues relating to IR vacuum
- Summary


Outline from Phase 1 to Phase 2

# Phase 1 IR with concrete shields



Outline from Phase 1 to Phase 2

# Phase 1 IR without concrete shields



R side  
Oho side


L side  
Nikko side

BEAST detectors

IP chambers for Phase 1

# Outline from Phase 1 to Phase 2

## Schematic drawing




QCS: Final focus superconducting magnet system  
RVC: Remote vacuum connection

2016

2017


End of Jun - Jul	Magnets and beam pipes around IP are removed except the Moving Stage-L
1-Aug	QCSL installation
Aug - Oct	QCSL alignment MS-R installation
Nov	QCSL cooldown, QCSR installation
Nov	QCSR alignment
Dec	QCS move-out Belle roll-in
Jan	QCS move-in
Feb	QCSR cool down
Mar - Jun	QCSL cool down, Field measurement
Jul - Aug	QCS move-out BEAST II installation RVC installation QCS beam pipe installation
Sep - Oct	QCS move-in RVC connection Magnets and beam pipes return.



Outline from Phase 1 to Phase 2

# Phase 2 hardware

## QCSL



## Phase 2 hardware

# Installation of the Moving Stage (L side)



Making a flat floor



Set base plates




Install Moving stage



Setting linear guides



The moving stage for R side had already been fabricated. It will be installed at IR early September (2016), after floor work.




Fill with mortar

H. Yamaoka

# Phase 2 hardware

## BEAST II


### System Integration



# Phase 2 hardware

## IP chamber: Design feature


HIP = Hot Isostatic Pressing



Only taper parts are exposed to direct synchrotron radiation from the last bend.

Taper: to reduce the number of photons entering into the central part

+  
Ridges: to keep the direction of scattered photons away from Be



Negligible trap of HOM at the central part.

# Phase 2 hardware

## IP chamber




•The central straight part consists of double tube. Paraffin runs between them.

- Outer Be: 0.4 mm thick
- Inner Be: 0.6 mm thick
- Gap: 1 mm

The IP chamber for Phase 2 is completed. The IP chamber for Phase 3 is needed before September 2017 when the assembly of VXD starts. Therefore, without feedback from Phase 2 experiences, the next chamber for Phase 3 must be fabricated.

## Phase 2 hardware

# Bellows unit between IP chamber and QCS




This unit will be fabricated during 2016 Sep – 2017 May .

## Phase 2 hardware

# Beam pipes for QCS

QCSL positron pipe was fabricated in FY 2015. Other three will be fabricated till June 2017.




Beam pipe with a 4 mm thick wall, and with water cooling channels therein.  
Inside: Cu (+TiN) coated.

# Phase 2 hardware

## RVC


AIM with RVC was approved at 18<sup>th</sup> B2GM (18-21 June 2014).  
Emergency procedure when RVC is stuck was agreed.

- Left-hand side: Make a space for hand access by removing some electronics of CDC, and detach RVC from QCSL.
- Right-hand side: Pull out VXD with QCSR.




DESY

The first mock-up to  
validate the mechanism.




The second (~ final) product and their test mock-up.



Pictures from the RVC-test-setup at DESY (Hamburg)


The following slides show how RVC works.

# Picture 14 -19: How RVC works.



Two bellows units are attached to a single flange with a retainer.


# Picture 15



These components rotate to catch the bellows flange.




# Picture 16




# Picture 17

Cylinder  
for dry N<sub>2</sub>  
(about 50  
bar)

These  
components  
shift to press  
the bellows  
flange to the  
cryostat.




# Picture 18



This large screw nut turns to lock the mechanism.

# Picture 19



## Phase 2 hardware

# RVC: scheduling

2015 Now(February) (KEK Vacuum group and Belle-II group)

- Boundary conditions related to the QCS cryostat is nearly fixed.
- Space allocation around the right-hand side RVC is still under discussion. This will be discussed 8-9 May by Belle-II Members.

2015 June – December (KEK and DESY)

- Design of RVC (DESY) → **Nearly complete (DESY)**
- Design of the bellows unit (KEK/DESY) → **Not finished (KEK)**
- Design of the front cap of QCS (KEK/DESY) → **Not finished (KEK)**

2016 (DESY and KEK)


- Fabrication and Laboratory test of RVC (DESY) → **In progress (DESY)**
- Fabrication of the bellows unit (KEK/DESY) → **2016 Sep – 2017 May (KEK)**
- Fabrication of the front cap of QCS (KEK/DESY) → **2016 Sep – 2017 May (KEK)**

2017 March – April (before Phase 2)(KEK and DESY) → **2017 July**

- Installation of RVC



# Phase 2 hardware MARS simulation




- Beam loss estimation: Y. Ohnishi, Y. Funakoshi
- Simulation: T. Sanami
- Condition: Full spec (Phase 3)

Requirement: Warning area (less than 1.5  $\mu\text{Sv/h}$ ) during Phase 2

Since the target luminosity in Phase 2 is 1/80 of that in Phase 3,  
The requirement will be satisfied.  
If necessary, we will add a local shield around the radiation source.

# Issues relating to IR vacuum


## Vacuum system of IR



No vacuum pumps in this region

# Issues relating to IR vacuum

## Pressure distribution



Thanks to J. Carter (ANL), M. Ady, R. Kersevan, and P. Chiggiato (CERN)

Issues relating to IR vacuum

## Pressure distribution

- With the simulation software MolFlow and SynRad, a pressure distribution around IP was estimated.
- The result is consistent with our previous rough estimation.
- Though the effect of this locally high pressure on the average pressure is not significant, a careful consideration on possible other effects is necessary.

Issues relating to IR vacuum

## Electron cloud in QC1RP

- To evaluate the electron cloud density around IR is a recommendation at the last KEKB Accelerator Review Committee.
- J. A. Crittenden pointed out in the IPAC2015 paper (TUPTY081) that if photon scattering is considered, the number of synchrotron light photon incident on the QC1RP chamber is 30 times larger compared with the case of no photon scattering. This suggests a high electron cloud density in the QC1RP chamber. And combined with a large vertical beta-function in QC1RP, this local cloud may become a serious source of the beam blow-up. (TUPTY080)
- The cross check of this claim is not yet completed.
- The positron beam pipes for QCS cryostat will be TiN coated.
- Continuous effort to understand the electron cloud in the final focus magnets is necessary.

# Summary

- Outline from Phase 1 to Phase 2 is explained.
- Hardware for Phase 2 is prepared according to the operational schedule.
- The IP chamber for Phase 2 is completed. However, the next chamber for Phase 3 must be prepared without feedback from Phase 2 experiences.
- The effect of a high pressure at IP and the electron cloud in QCS should be carefully studied.