


LS1 Status



The 26th KEKB Accelerator Review Committee
14th Dec. 2022


Kyo Shibata



Contents

- Introduction
 - Challenges and countermeasures
 - LS1 schedule
- IR status (Tsukuba straight section)
- NLC status (Oho straight section)
- Others
- Summary

Challenges as a luminosity frontier machine



Challenges recognized in recent commissioning



- To improve the machine further to achieve the goal, however, various challenges as follows should be solved:
 - 1) **Severe beam-beam effect (vertical beam size blow-up)**
 - Vertical beam size (vertical emittance) blow-up has been observed at high bunch currents.
 - Relaxed by the crab-waist collision scheme, but it still remains.
 - 2) **Shorter beam lifetime than expected in the design phase.**
 - The maximum bunch currents are limited by the balance between the lifetime and the injection power.
 - The dynamic aperture is very small due to the beam-beam effect and crab-waist sextupoles, while the physical aperture is limited by the beam collimators.
 - 3) **Lower bunch-current limit due to TMCI than expected.**
 - The cause is higher impedance of beam collimators, where the apertures are smaller than the design values to suppress high background to Belle II.
 - 4) **Low machine stability**
 - Abnormal beam aborts, sometimes leading to the damage of collimators.
 - Operation efficiency during 2021ab, for example, was almost 0.5, lower than expected one, 0.65. (Main causes: machine tunings, machine troubles, maintenance, etc.).
 - 5) **Aging of hardware and facilities, and so on.**

2021/9/2


4

Y. Suetsugu (2021.09.02)
The 25th KEKB Accelerator Review Committee

+ 6) **Low injection efficiency especially in HER.**



Countermeasures against challenges



Planned countermeasures



- Major countermeasures discussed so far.
 - See Appendix C for some details.

| | Aim | Possible countermeasures |
|-----|---|---|
| (1) | • Increase injection power (efficiency) | Linac upgrade to designed specification |
| | | Large physical aperture at electron injection point (HER) |
| | | Linac upgrade beyond designed specification |
| (2) | • Relax beam-beam effect • Expand dynamic aperture | Utilizing rotatable sextupole magnets (LER) |
| | | "Perfect matching" |
| | | QCS modification (Option#1): Move QC1RP to the far side of IP |
| | | Larger scale QCS modification (Option #8) |
| (3) | • Suppress BG • Expand physical aperture | QCS cryostat front panel modification and additional shield to IP bellows |
| | | Optimization of collimator location |
| | | Enlargement of QCSR beam pipe (Option#3) |
| (4) | • Relax TMCI limit | "Non-linear collimator" |
| (5) | • Improve stability | Robust collimators |
| | | Upgrade of beam abort system and loss monitor system |
| (6) | • Anti-aging measures | Preparation of standby machines and spares, repair of facilities, etc. |

Y. Suetsugu (2021.09.02)
The 25th KEKB Accelerator Review Committee




2021/9/2

7



Schedule




- LS1 : 15 months from July 2022 to September 2023
 - 2022b run stopped earlier than planned due to high electricity costs (22nd June), but LS1 major works began on 11th July as scheduled.
 - **Beam operation will restart from October 2023.**
- Major works during LS1 other than accelerator upgrade:
 - Belle II maintenance and reinforcement
 - Replacement of PXD and TOP MCP-PMTs, new IP beam pipes, and so on.
 - IR works are required, including QCS extraction & reinstallation, disassembly & reinstallation of magnets, beam pipes, radiation shields, etc.
 - Aseismic reinforcing work of the ceiling of the laboratory building (Oho Lab. & Fuji Lab.)
 - It takes about 5 months and it can be done only during long shutdown.
 - **During this work, we can not use ceiling crane required for NLC construction at Oho Lab.!!**

Ceiling aseismic reinforcing work




LS1 schedule

We are here now!!



IR (Tsukuba straight section) #1




- Major work items in accelerator tunnel:
 - Disassembly and reinstallation of concrete radiation shields
 - Belle II maintenance & reinforcement work
 - Disassembly and reinstallation of magnets, beam pipes for QCS work
 - QCS extraction & reinstallation
 - QCSR cryostat leak test
 - QCS cryostat modification



Concrete radiation shield




QCS cryostat




IR (Tsukuba straight section)


We are here now!!



IR (Tsukuba straight section) #2



IR Tsukuba lab.



- Concrete radiation shields disassembly (already done)
 - Concrete radiation shields were temporarily removed for IR works.
 - They will be reinstalled in mid September 2023.
 - To suppress background noise of Belle II, 2 concrete shields will be replaced with new ones.
 - New shields will be delivered in February 2023.




This shield will be replaced with new one.



Concrete shield disassembly work


This space will be filled with concrete.




New concrete shield

H. Yamaoka

IR (Tsukuba straight section) #3




IR Tsukuba lab.





- Disassembly of magnets & beam pipes for QCS extraction (already done)
 - To make space for QCS extraction, magnets and beam pipes were removed.
 - For QCS cryostat work, some magnets and beam pipes on QCS movable platform were also removed.




Magnets & beam pipes should be disassembled




QCS movable platform





Disassembly work







IR (Tsukuba straight section) #4




- QCS extraction (already done)
 - RVC disassembly was performed by Belle II and SuperKEKB for the first time.
 - RVC : Remote Vacuum Connection between IP bellows chambers and QCS beam pipes
 - DESY, who is RVC developer and has been in charge of RVC disassembly so far, also joined the work online. **Thank you very much for the kind work manual and cooperation!!**
 - Although camera for monitoring the RVC movement did not work, disassembly work went well.
 - QCS extraction of both sides was completed successfully in one day!!




RVC lock flange of IP bellows chamber





QCS extraction







IR (Tsukuba straight section) #5




- QCSR cryostat leak test (already done)
 - Pressure in QCSR cryostat has been higher than that in QCSL cryostat.
 - Residual gas analysis showed that vacuum leak has occurred in QCSR cryostat.
 - However, vacuum leak test before LS1 did not detect any vacuum leak.
 - Thorough vacuum leak test was performed after QCS extraction.
 - At last, the location of the vacuum leak was identified!!
 - Vacuum leak will be stopped during LS1.
- Inside observation of beam pipes
 - Inside of IP bellows, QCS beam pipes were observed by fiberscope.
 - Fiberscope observations showed that RF fingers of IP bellows and QCS beam pipes are discolored but healthy.



Vacuum leak test of QCSR cryostat




IR (Tsukuba straight section) #4



• Future works

• QCS cryostat modification

- To reduce Belle II background noise, the material at the tip of QCS cryostat will be changed from W to SUS.
 - QCSR front cap replacement
 - QCSL front plate replacement
- To make more space for Belle II cables, the tip of QCSR cryostat will be thinner.
 - QCSR cryostat modification including front cap replacement
- QCS cryostats will be disassembled for these works.
 - It is necessary to shift QCS beam pipes in longitudinal direction.




BPM feedthrough




QCS beam pipe

To access QCS pipes & BPMs, this part should be disassembled.



Y. Arimoto




QCS-R front cap



To access QCS pipes & BPMs, these windows should be open.

BPM feedthrough

QCS beam pipe



T. Oki





QCSL

QCSR front plate replacement


QCSR front cap replacement

QCSR


IR (Tsukuba straight section) #5



- Remaining works in accelerator tunnel:
 - Belle II maintenance & reinforcement (~ June 2023)
 - QCS cryostat modification (March 2023)
 - QCS reinstallation (July ~ August 2023)
 - Concrete shield reinstallation (Sep. 2023)
- All works can be completed by the end of September 2023.
 - It is required to coordinate schedule with Belle II work and NLC construction.



Oho straight section #1




- Major work items in accelerator tunnel:
 - Disassembly and reinstallation of concrete radiation shields
 - NLC construction (LER)
 - RF cavity replacement (LER)
 - Ceiling aseismic reinforcing work
 - Installation of new radiation shields

Concrete radiation shield




D05 wiggler section




S. Nakamura

Tsukuba (Belle II)




Oho straight section (D05)


We are here now!!



Oho straight section #2




- Concrete radiation shields disassembly (already done)
 - Concrete radiation shields (6/12) were temporarily removed for NLC construction.
 - Concrete shields were placed outside Oho laboratory building.
 - They will be reinstalled in late August 2023.




Concrete shield disassembly work

Disassembled concrete shield

Oho straight section #3





Tsukuba (Belle II)




- Wiggler magnets and beam pipe removal (already done)
 - Removed wiggler magnet and cable : 50 magnets and their cables
 - Double pole magnet (3 ton) : 20
 - Single pole magnet (2 ton) : 10
 - Half pole magnet (1.5 ton) : 20
 - Cables : 3 ton
 - Removed beam pipe for wiggler magnet : 10 beam pipes
 - Disassembly procedure
 - Removal of wiggler magnet cables
 - Upper parts of wiggler magnets disassembly
 - Beam pipes removal
 - Upper parts of wiggler magnets reassembly
 - Wiggler magnets removal

10 times




S. Nakamura




Wiggler beam pipe removal work

Oho straight section #4




- Future works for NLC construction
 - Collimator relocation from D03V1
 - Q magnet relocation
 - Skew sextuple magnets installation
 - Beam pipe installation
 - Installation of new power supplies
 - Magnet cabling works
- Future works for radiation shielding enhancement
 - Production & installation of new Pb radiation shields
 - Production & installation of additional concrete shields
 - Reinstallation of concrete shields


Magnet power supply room (ground level)






Tsukuba (Belle II)



S. Nakamura




Y. Sakaki




Cable pit (KEKB tunnel)

Oho straight section #5




Tsukuba (Belle 2)





- Remaining works in accelerator tunnel:
 - NLC construction (~ Sept. 2023)
 - RF cavity replacement (Jan. ~ Feb. 2023)
 - New radiation shield installation (June ~ Sept. 2023)
 - Concrete shield reinstallation (August 2023)
- All works can be completed by the end of September 2023.
 - Schedule is very tight.

Oho straight section (D05)

We are here now!!



Others major works (excluding Linac)



Robust collimator head (LER)

- As countermeasure against kicker-pulsar misfiring and resulting destruction of collimator
 - Replacement with carbon head of horizontal collimator D06H3 and relocation from D06H1 to D06H4
 - Carbon head production : ~ March 2023
 - Head replacement : Spring ~ Summer 2023
 - Collimator relocation : Spring ~ Summer 2023

New beam pipes with wider aperture at HER injection point

- For injection efficiency improvement
 - New beam pipes with wider aperture & New BPM for precise measurement of injected beam
 - Beam pipe production : ~ March 2023
 - Beam pipe replacement : Spring ~ Summer 2023
 - Septum baking : ~ Summer 2023?

RF cavity modification and replacement (LER)

- For stable operation with larger beam current
 - Modification : Input coupler replacement, cooling power enhancement, coaxial line modification, etc. (done)
 - Cavity replacement (D05A) : January ~ February 2023

Vacuum seal replacement at RF section (DR)


- For pressure reduction
 - Replacement from elastomer gasket to metal gasket for dummy pipes (done)

DR Extraction kicker power supply modification and repair (DR)


- For stable operation
 - Modification : December 2022 ~ August 2023

• And so on...


Summary



- Many upgrade works are done during Long Shutdown 1 (LS1).
 - LS1 started in July 2022 and will end in September 2023. (15 months)
 - “Belle II maintenance & reinforcement” and “Aseismic reinforcing works of the ceiling of the laboratory building” are also done during LS1.
- Status of “IR works” & “NLC construction” were reported in detail.
 - Both works are progressing as planned so far.
 - It is possible to complete all works by the end of September and resume beam operation from October 2023.
 - It takes much longer time for some materials and devices to be delivered, so more careful coordination of LS1 schedule until the end of LS1 is required.



Fin.



Thank you for your attention.

