

Recovery of Linac after the Earthquake

SuperKEKB Accelerator Review, 2012. 2. 20

A. Enomoto

KEK e-/e+ Injector Group

2011. 3. 11




Earthquake Video.wmv

This is beginning of the earthquake.

It shook for nearly three minutes.

It was a long and strong earthquake we never experienced.


This is the beginning of the earthquake.
 Long (~3 minutes) and strong (6 lower in Japanese scale)
 earthquake we never experienced!




K-Netによる加速度の観測
 (防災科学技術研究所提供)



This is the beginning of the earthquake.
Long (~3 minutes) and strong (6 lower in Japanese scale)
earthquake we never experienced!




Damage of equipment in the 600-m long Tunnel




N value: hammering frequency when an iron rod penetrates the ground by 30 cm with free falls of a 63.5 kg hammer from 75 cm high. (N値: 鉄管に重さ63.5kgのハンマーを75cmの高さから自由落下させて30cm地面に貫入するのに必要な打撃回数)


Drop-down of a Quadrupole Triplet




Break-down of the entire Linac Vacuum




Destroyed BPMs




Destroyed Girders





Longitudinal Shifts of the Accelerator



Transverse Shifts




Incredible Destructive Force




Inflow Water through Tunnel Joints




Damage of equipment in the Klystron Gallery




We have ~60 RF Units




45-kV Pulse Feeder cable




45-kV Pulse Feeder cable




45-kV Pulse Feeder cable




45-kV Pulse Feeder cable



45-kV Pulse Feeder cable



45-kV Pulse Feeder cable



Damage of equipment in the Klystron Gallery



Recovery of Linac

Discuss how we should address this Disaster!



Start with Visual Check of Earthquake Damage



Keep All Accelerator Structures ASAP with Dry N₂





Recovery of downstream 3/8 Linac ASAP for PF




Recovery & Upgrade of upstream 5/8 Linac for SuperKEKB

We have ~60 RF units.

Keep All Accelerator Structures ASAP with Dry N₂ !




Bad Atmosphere before April 25




Dry N₂ Purge done after 2 weeks




“Recovering 3/8” Started on March 28



3/8 Vacuum Recovery Needed 1 month




BPMs Repaired in KEK Workshop




Oscillation Analysis



(Data by R. Sugahara)



Oscillation Analysis




弾台のビーム軸方向の固有振動数を計算する
左下図の全質量部分がばねに相当する

$$f = \frac{1}{2\pi} \sqrt{\frac{K}{m}} \quad (1)$$

ここで、Kはばねのばね定数、mは質量

$$K = \frac{Ebt^3}{4l^3} \quad (2)$$

ここで E はヤング率
b, t, l は右図寸法




(2) 式に、鋼のヤング率 $2 \times 10^{11} [\text{N/m}^2]$,
 $b = 140 + 80 + 140 = 360 \text{ mm}$
 $l = 336 \text{ mm}$
 $t = 9 \text{ mm}$

$$K = \frac{2 \times 10^{11} \times 0.36 \times (9 \times 10^{-3})^3}{4 \times (0.336)^3} = 3.46 \times 10^5 [\text{N/m}]$$

(1) 式に $m = 2t = 2 \times 10^3 \text{ kg}$ と $K \times 2$ (前後2枚の脚)
 を代入すると


$$f = \frac{1}{2\pi} \sqrt{\frac{3.46 \times 10^5 \times 2}{2 \times 10^3}} = 2.96 \approx 3 \text{ Hz} ?$$

変位 $\delta_s = \frac{F}{K} = \frac{2 \times 10^3 \times 9.8 [\text{N}]}{3.46 \times 10^5 [\text{N/m}]} = 0.057 (\text{m})$



(by K. Kakiyama)




Reinforced Accelerator Girders Against expected strong aftershocks



Survey and Alignment



Only large discrepancy corrected




(Data by R. Sugahara and H. Inuma)

The rack was re-installed



RF Conditioning






(Data by Y. Yano)


Summary of the recovery process from Earthquake to Linac commissioning

Action Week	Work			Requirement		
	Tunnel	Gallery	Others	Electric	Mechanic	Building
March 14 -	Visual Chk, N2-purge	Visual Check	Visual Check	20 kW		
21 -	N2-purge	Kly/ Thy	PPS	20 kW		
28-	Vacuum	Kly rplc.		60 kW		Crane
April 04 -	Vacuum	Kly rplc.		75 kW		
11-	Vacuum	Diode Test	Trigger Sys	90kW 2 MW night	Water (kly) Gas	
18-	Vacuum			90 kW		
25-		RF aging (Apr28-)		2 MW	Water (Sec3-5), Air	
May 02-		RF aging		2 MW		
10-		Cmmsn.		2 MW		

Injection to PF resumed ~2 months after the Earthquake




PF Top-Up Injection (450.0 ± 0.2 mA)



On **May 16** injection started for PF, June 1 for PF-AR.


Recovery and Upgrade of the Linac

“Recovering 5/8” Started on June



Status of Upstream (5/8 Linac Sectors)


平成23年夏季保守期間計画書 (6月6日~9月12日=14週間、実作業日数24+43日)																No. 1																	
		第1週				第2週				第3週				第4週				第5週															
6, 7 月		日	月	火	水	木	金	土	日	日	月	火	水	木	金	土	日	日	月	火	水	木	金	土	日	日	月	火	水	木	金	土	日
項目	リニアック運転																																
ACC	SP+β ⁻ 43°外搬去 (A2~28: 20箇所)																																
	真空リフト調整 (A1'A4: 4ブロック)																																
	トンネル止水作業																																
	ST 5上流部β ⁻ 43°外搬去																																
RF	A, B, C, 1, 2sec 19ユニット真空																																
	立ち上げ及び リークテスト																																
	電磁石電源校正																																
	GWNT I点検																																
CONT	計算機関連																																
	アライメント関連																																
8, 9 月		第6週				第7週				第8週				第9週				第10週															
		日	月	火	水	木	金	土	日	日	月	火	水	木	金	土	日	日	月	火	水	木	金	土	日	日	月	火	水	木	金	土	日
項目	リニアック運転																																
ACC	加速管整合調整修正、脚手吊 (10ユニット)																																
	真空立ち上げ (A1'A4: 4ブロック)																																
	トンネル止水作業																																
	加速管交換 (AC 32 3-4→AC 34 3-4)																																
	加速管交換 (AC 36)																																
RF	KLYフィーダーリング交換及びセッティング																																
	絶縁油チェック																																
	組み込み回路点検修理																																
	電磁石電源校正																																
	GWNT I点検																																
CONT	筐体清掃																																
	計算機関連																																
	ネットワーク関連																																
	タイミング関連																																
	アライメント関連																																
8, 9 月		第11週				第12週				第13週				第14週				第15週															
		日	月	火	水	木	金	土	日	日	月	火	水	木	金	土	日	日	月	火	水	木	金	土	日	日	月	火	水	木	金	土	日
項目	リニアック運転																																
ACC	真空立ち上げ (11'17: 4ブロック)																																
	RF-9調整 (32)																																
	SKIP設置 (446)																																
RF	KLYフィーダーリング交換及びセッティング																																
	タンクBNC交換																																
	検電対策																																
	LLRF作業																																
	D-6																																
	SU動作後																																
	立ち上げ準備																																
	筐体清掃																																
	GWNT I組み込み																																
CONT	計算機関連																																
	ネットワーク関連																																
	ソフトウェア関連																																
	ビームモニタ関連																																
	タイミング関連																																
	アライメント関連																																



Vacuum Recovery Schedule

- The upstream part of the linac had been separated by a concrete shield wall in 2009 to upgrade Linac while continuing beam injection for PF and PF-AR.

Accelerator Units





- Vacuum recovery of the upstream accelerator was initiated on June and completed by the end of October.
- However, the each accelerator units are isolated in vacuum; the beam-line components such as boms are not yet installed.

High-Power RF Tests

- High-power RF test for the upstream accelerator units were done in November and December; and **fortunately, no serious problems were not found!**

Beam-line Components



- The magnet dropped was temporarily placed on the floor.
- The broken boms were all removed and already repaired.

Accelerator Girders



- The accelerator units were roughly corrected to their original positions.
- The broken girders were temporarily put on square logs.

Inflow Waters



- **Inflow water from the tunnel joints exceeded 50 t per day after the earthquake; however, by grouting materials into joints several times it has been reduced less than 2 t per day since autumn, 2011.**

Current status of Injector Group

- The earthquake caused heavy damage to Linac.
- But the earthquake gave us an energy to overcome the disaster and more.
- We also got some recovery budget as well as energy.
- The major goals and timeline to the SuperKEKB Injector Upgrade are not changed.
 - RF gun development (Mitsuhiro Yoshida) 21 Feb. 13:00 -
 - Positron source upgrade (Takuya Kamitani) 21 Feb. 13:40-

Thanks for Attention.