


# PEP-II Machine Advisory Committee Meeting


January 6-8, 1997





# PEP-II B-Facility

## Injector Schematic



03/13/96  
7701A4







Figure 1 Overview of the PEP-II Rings







## Several PEP-II Parameters

	$e^+$	$e^-$
Beam energy (GeV)	<u>3.1</u>	<u>9</u>
Beam current (A)	<u>2.14</u>	<u>0.98</u>
$\beta_y^*$ (cm)	1.5	2.0
$\epsilon_x$ ( $\epsilon_y$ ) (nm)	64(2.6)	48 (1.9)
$\sigma_x$ ( $\mu\text{m}$ at IP)		155
$\sigma_y$ ( $\mu\text{m}$ at IP)		6.2
$\sigma_z$ (cm)	1.0	1.15
Luminosity	<u><math>3 \times 10^{33} \text{ cm}^{-2} \text{ s}^{-1}</math></u>	
Tune shift	<u>0.03</u>	
Beam aspect ratio (v / h at IP)	0.04	
Number of beam bunches	<u>1658</u>	
Bunch spacing (m)	<u>1.26</u>	
Beam crossing angle	<u>0 (head-on)</u>	



# PEP-II B-Factory



**The two Storage Rings are vertically stacked**




Table 1: Nominal PEP-II Parameters


Parameter	Symbol	Units	LER	HER
Energy / particle	$E$	GeV	3.109 / $e^+$	9.0 / $e^-$
Lorentz factor	$\gamma$		6084.2	17612.6
CM Energy	$E_{CM}$	GeV		10.579
Circumference	$C$	m		2199.318
Revolution frequency	$f_{rev}$	kHz		136.312
Revolution time	$T_{rev}$	$\mu s$		7.336
IP beta functions	$\beta_x^*   \beta_y^*$	m	0.500 / 0.015	0.667 / 0.020
Max beta functions	$\beta_x^{max}   \beta_y^{max}$	m	105.4 / 170.1	400.7 / 325.5
Betatron tunes	$Q_x   Q_y$		38.570 / 36.642	24.618 / 23.638
Transverse emittances	$\epsilon_x   \epsilon_y$	nm-rad	65.61 / 1.97	49.18 / 1.48
IP rms sizes	$\sigma_x^*   \sigma_y^*$	$\mu m$		181.1 / 5.43
IP rms divergences	$\sigma'_x   \sigma'_y$	$\mu rad$		362.2 / 271.7
IP aspect ratio	$r = \sigma_y^* / \sigma_x^*$			3%
Optimum coupling	$\kappa = \epsilon_y / \epsilon_x$			3%
Beam-beam tune shift	$\xi_{0,x}   \xi_{0,y}$			0.03/0.03
Momentum compaction	$\alpha_c$	$10^{-3}$	1.23	2.41
Partition numbers	$J_x / J_E$		0.974 / 2.026	0.995 / 2.005
Damping times	$\tau_x   \tau_y   \tau_E$	ms	62.5 / 60.8 / 30.0	37.0 / 36.8 / 18.3
Damping constants	$(\tau_x   \tau_y   \tau_E)^{-1}$	$s^{-1}$	16.0 / 16.4 / 33.3	27.0 / 27.2 / 54.5
RF frequency	$f_{RF}$	MHz		476.0
Harmonic number	$h$			3492
RF cavities	$N_C$		6	20
RF voltage	$V_{RF}$	MV	5.1	14.0
S.R. energy loss/turn	$U_0$	MeV	0.75	3.59
S.R. power	$P_{SR}$	MW	1.62	3.58
RF power	$P_{RF}$	MW	1.85	3.73
Longitudinal emittance	$\epsilon_s$	$\mu m$ -rad	7.641	7.034
Synchrotron tune	$Q_s$		0.0334	0.0449
Synchrotron frequency	$f_s$	kHz	4.553	6.127
Turns/Synch. period	$Q_s^{-1}$		29.94	22.25
Relative energy spread	$\sigma_E / E$	$10^{-3}$	0.77	0.61
Absolute energy spread	$\sigma_E$	MeV	2.40	5.52
Bunch length	$\sigma_s$	mm (ps)	9.94 (33.2)	11.5 (38.3)
Bunch separation	$s_b$	m (ns)		1.26 (4.2)
Colliding bunches	$k_b$			1658
Bunch population	$N^+, N^-$	$10^{10}$ /bunch	5.971	2.750
Bunch current	$I_b^+, I_b^-$	mA/bunch	1.304	0.601
Beam current	$I^+, I^-$	A	2.162	0.996
Beam energy	$E_B$	kJ	49.3	65.7
Beam power	$P_B$	GW	6.72	8.96
Luminosity/interaction	$L^*$	$cm^{-2}$		$1.33 \times 10^{25}$
Luminosity	$L$	$cm^{-2}s^{-1}$		$3 \times 10^{33}$

(updated March 16, 1996)







# P&P-II B-Factory



Completed HER Arc Region







# HER

- 1)  $\sim 825/850$  magnets installed
- 2)  $\sim 70\%$  under vacuum
- 3) Injection & collision straights left

2 RF stations in April ( $\sim 200$  mA)  
June

5 RF stations in September ( $500-1000$  mA)







**Quadrupoles**

# Low Energy Ring


## Fabrication Highlights



**Magnet Chamber Extrusion**




**Dipole**





**LER Prototype Raft**








# REP-II B-Factory



Low Energy Ring Dipole Prototype







HELICOFLEX SEAL

BPM ASSEMBLY





# Pumping Chamber Distortion Test





# PEP-II B-Factory



Photon Stop Hot Wall Cooling Channels



# LER

~ 210/330 Quads built (IHEP)

~ 60/200 Dipoles built (IHEP/Kelvin)

All correctors done

Vacuum in manufacture (start)

80% supports installed


Cables installed

Controls ready in March 97



IR  
(x)

Interaction Region




16-JUN-05



IR  
(Vert)


# Interaction Region



16-JUN-95



# Interaction Region




meters

IR WBS  
(± 3m)

Apriary 8.6C  
M. Sullivan  
Jun. 21, 1995




# Magnet Design





# IR-2 BACKWARD END


## ELEVATION VIEW






IR-2 FORWARD END


ELEVATION VIEW







# Plan View of Near I.R. Components




- Magnets are buried inside Support Tube, inside BaBar
- Immersed in 15 kG BaBar solenoid field
- B1 is surrounded by BaBar SVT



# 01A MAGNET AND CHAMBER

## CROSS-SECTION











# Expected and Measured Harmonics from the First Prototype Slice



Harmonic Number




# First Prototype Slice Harmonics after Tuning




Harmonic Number






**NEG  
Cartridge  
Vacuum  
Pump**





# LER IR-2









# Model of B-Factory IR-2 Beam Pipes

LER Upstream  
expected vacuum  
pressure

LEB Mid Upstream Beam Pipe (Press. N2 Equiv.)			
	START	END	AVE
Pressure (nTorr)	.986	.677	1.043
Flow (nTorr(Vs))	-55.855	-97.711	.574
Outgas scale factor= 1.000			

Direction of Positive Flow →





$t = 40 \text{ A-hrs}^{-1}$





# Model of B-Factory IR-2 Beam Pipes

HER Upstream  
expected vacu  
pressure

— PRESSURE[nTorr]  
-a- Paverage[nTorr]


HEB Mid Upstream Beam Pipe (Press. N2 Equiv.)			
	START	END	AVE
Pressure (nTorr)	1.772	3.462	.747
Flow (nTorr(Vs))	286.157	-325.068	-13.164
Outgas scale factor= 1.000			

Direction of Positive Flow -->







# Typical Cross Section Layout






# YK 1360 - Tube #1




Turning  
the tube







**EP-11 B-Factory**

## High Power RF Cavity Production







**Production HOM Load Tile Assembly  
(AIN + 40% SiC)**









**PEP-II RF Cavity in Raft**









Tunner Plunger with Rhodium




Glidcop Fingers




Assembly




## PEP-II RF Cavity Tuner









## Installation in PEP-II Tunnel





# PEP-II Tune Monitor





# PEP-II Ring Beam Position Monitor Requirements

Steve Smith

September 19, 1994

Measurements of Prototype Processor, Dec. 1996

## Summary of Requirements:

Parameter	Requirement	Measurement	Conditions
Quantity and location of BPM's	Approximately 288 BPM's in each ring, one in each quad, with each processor individually switchable between HER & LER		Most measure either X-only or Y-only, about 50 (X,Y) BPM's
Time resolution of position measurement	A single measurement represents the average position of fewer than 10 consecutive bunches.		
Measurement Rate	Up to one measurement per machine turn, unless the cost is prohibitive.		
History	When not otherwise occupied, BPM processors will maintain a FIFO buffer of the last 1000 turns or more, if undersampled.		For fault analysis
Resolution @ Current	1.0 mm @ $5 \times 10^8 e^-$ in one turn 100 $\mu m$ @ $1 \times 10^{10} e^-$ in one turn 15 $\mu m$ @ $1 \times 10^{10} e^-$	$< 100 \mu m$ $< 20 \mu m$ $< 1 \mu m$	Single bunch, single turn Single bunch, single turn averaged over $10^3$ turns
Reproducibility over a one hour period	15 $\mu m$ electronic plus 15 $\mu m$ mechanical	$< 5 \mu m$	To re-establish orbit after a shutdown
Accuracy of measured beam position with respect to quad magnetic center.	$\pm 1 mm$ $\sigma < 0.5 mm$	$< 0.3 mm$	Full width RMS before beam-based alignment (see below for accuracy budget)
Dynamic range, (position)	Meet the above resolution & accuracy specs. Resolution not to exceed 10% of displacement		For (x,y) within 1 cm of center. For displacement $> 1$ cm of center
Dynamic range (current)	No damage or channel saturation for $R < 1 cm$ @ $I < 3 Amp$		
X-Y Coupling	$\leq 30\%$ for $r = 1 cm$ , "pincushion distortion" $\leq 3\%$ for $r < 1 cm$ ,		X-only or Y-only BPM's X-Y BPM's
Precision of current measurement	10%		
Accuracy of current measurement	Initially 50%, 10% after normalization with beam		


HER-LER isolation  $< -86 dB$

$-74 dB$  worst channel,  $-80 dB$  median

Processor input reflection ( $S_{11}$ )  $< -20 dB$


$-17 dB$  worst channel,  $-19 dB$  typical








# System block diagram







a) Oscill. Envelopes in Time Domain




b) Evolution of Modes




c) Exp. Fit to Modes (pre-brkpt)




d) Growth Rates (pre-brkpt)



e) Exp. Fit to Modes (post-brkpt)




f) Growth Rates (post-brkpt)



apr0996/2303:  $I_0 = 127\text{mA}$ ,  $D_{\text{samp}} = 22$ ,  $\text{Shift Gain} = 3$ ,  $N_{\text{bun}} = 320$ ,  $\text{Gain}_1 = 0$ ,  
 $\text{Gain}_2 = 1$ ,  $\text{Phase}_1 = -200$ ,  $\text{Phase}_2 = -200$ ,  $\text{Brkpt} = 480$ ,  $\text{Calib} = 21.2 \text{ cnts/mA-deg}$ .





## PEP II Commissioning Plans

### *Phased commissioning:*

**Extraction / beam transport tests:** Fall 1995-->

Parasitic "few" Hz extraction

**HER injection / stored beam:**

Work towards stored beam and high I

Spring 1997-->

**LER injection / stored beam:**

Work towards stored beam and high I

Spring 1998-->

**PEP II collisions:**

Detect beam-beam collisions

Summer 1998

**BABAR collisions:**

Summer 1999




# Commissioning Strategy for HER

- **Mostly Parasitic with SLC running**  
⇒ ~ 2-4 Hz e<sup>-</sup>
- **Some dedicated running at 60 Hz**
- **Install for 4 days (M-Th), commission for 3 days**
- **Important to recognize that we are installing a relatively small number of components during this time**
  - ↳ LER Stands are already in place
  - ↳ Full Cable Plant will be complete by end of 1996
  - ↳ LER components are modular
- **To the largest degree possible, we will only "break" the PPS in one zone per week.**
- **Schedule**
  - ↳ Midnight Thursday - 8 am Friday: Secure the tunnel
  - ↳ 8 am Friday - 4 pm Friday: Reestablish stored beam
  - ↳ 4 pm Friday - 5 am Monday: Commission HER
  - ↳ 7 am Monday: Open tunnel



# Commissioning Details





# **PEP-II Status: Conclusions**

- Technical progress on all fronts has been excellent**
- We have experienced major schedule slippage in LER Vacuum production. We have moved aggressively to resolve this situation**
- PEP-II remains on schedule to complete the High Energy Ring by March 1997 and the rest of the machine by April 1998. Anticipate first collisions June 1998**
- Funds are tight. We will have to manage the expenses with care**