Construction Status of the Damping Ring and the Beam Transport Lines

The new HER Abort System

茨城県つくば 地区第3号 地下水位観測所

18th SuperKEKB Review Committee

5/Mar/2013

Naoko lida

Google earth

Contents

- Construction status
 - Damping ring (DR)
 - Beam transport lines (BTs)
 - 2nd switching yard (SY2)
 - 3rd switching yard (SY3)
 - Milestones of DR, LTR, and RTL
- The new HER abort system
 - Abort system utilizing DC sextupoles
 - Construction of Abort system

Construction status of the Damping Ring and the Beam Transport lines



DR under construction on 18/Dec/2012





Inside DR tunnel



DR under construction on 26/Feb/2013



2.



Inside DR tunnel



SY2 Construction



SY3 Construction



Construction of main Components

LTR, RTL

DR

Magnet

Magnet type Full gap (mm) No. of magnets Delivery to KEK Field Measure B1 46 33 ✓ ✓ B2 46 39 ✓ ✓ B3 46 5 ✓ ✓ B4 46 5 ✓ ✓ QF 46 29 ✓ Mar/201 QD/S 46 51 ✓ Mar/201 QR 110 4 Mar/2013 Mar/201 QM 60 8 Mar/2013 Mar/201 SFD 70 76 Mar/2014 Mar/201 STH/V 8 Mar/2014 Mar/201 Mar/201 Power supply 8 Mar/201 Mar/201 B1 32 900-700 1 Mar/201 B2 38 880-500 1 Mar/201 B4 4 800-70 1 Mar/201 QF 28 330-210 1 Mar/2					
B1 46 33 \checkmark \checkmark B2 46 39 \checkmark \checkmark B3 46 5 \checkmark \checkmark B4 46 5 \checkmark \checkmark QF 46 29 \checkmark Mar/201 QF 46 51 \checkmark Mar/201 QR 110 4 Mar/2013 Mar/201 QM 60 8 Mar/2013 Mar/201 SFD 70 76 Mar/2014 Mar/201 STHV 8 Mar/2014 Mar/201 Power supply	Magnet type	Full gap (mm)	No. of magnets	Delivery to KEK	Field Measurement
B2 46 39 ✓ ✓ B3 46 5 ✓ ✓ B4 46 5 ✓ ✓ QF 46 29 ✓ Mar/201 QD/S 46 51 ✓ Mar/201 QR 110 4 Mar/2013 Mar/201 QM 60 8 Mar/2013 Mar/201 SFD 70 76 Mar/2014 Mar/201 SFD 70 76 Mar/2014 Mar/201 Power supply 8 Mar/2014 Mar/201 B1 32 900-700 1 Mar/201 B2 38 880-500 1 Mar/201 B3 4 800-70 1 Mar/201 B4 4 800-70 1 Mar/201 QF 28 330-110 1 Mar/201 QF 28 330-210 1 Mar/201 QB 1 300-15 18 Mar/201 QG QR 1 500-30	B1	46	33	1	1
B3 46 5 ✓ ✓ B4 46 5 ✓ ✓ QF 46 29 ✓ Mar/201 QD/S 46 51 ✓ Mar/201 QR 110 4 Mar/2013 Mar/201 QM 60 8 Mar/2013 Mar/201 QM 60 8 Mar/2014 Mar/201 SFD 70 76 Mar/2014 Mar/201 Power supply 8 Mar/2014 Mar/201 Type No. of magnets Output Power (A·V) No. of PSs Delivery to 1 B1 32 900·700 1 Mar/201 B2 38 880·500 1 Mar/201 B4 4 800·70 1 Mar/201 QF 28 330·210 1 Mar/201 QB 1 330·15 18 Mar/201 QB 1 300·15 7 Mar/201 QB 1 300·15 7 Mar/201 SF	B2	46	39	1	1
B4 46 5 ✓ ✓ QF 46 29 ✓ Mar/201 QD/S 46 51 ✓ Mar/201 QR 110 4 Mar/2013 Mar/201 QM 60 8 Mar/2013 Mar/201 QM 60 8 Mar/2013 Mar/201 SFD 70 76 Mar/2014 Mar/201 STH/V 8 Mar/2014 Mar/201 Power supply	B3	46	5	✓	✓
OF 46 29 ✓ Mar/201 QD/S 46 51 ✓ Mar/201 QR 110 4 Mar/2013 Mar/201 QM 60 8 Mar/2013 Mar/201 QM 60 8 Mar/2013 Mar/201 SFD 70 76 Mar/2014 Mar/201 STHW 8 Mar/2014 Mar/201 Power supply 70 76 Mar/2014 Mar/201 B1 32 900·700 1 Mar/201 B2 38 880·500 1 Mar/201 B3 4 800·70 1 Mar/201 B4 4 800·70 1 Mar/201 QF 28 330·210 1 Mar/201 QF 28 330·15 18 Mar/201 QB 1 300·15 7 Mar/201 QB 1 300·15 7 Mar/201 Q	B4	46	5	1	✓
QD/S 46 51 ✓ Mar/201 QR 110 4 Mar/2013 Mar/2013 QM 60 8 Mar/2013 Mar/201 SFD 70 76 Mar/2014 Mar/201 SFD 70 76 Mar/2014 Mar/201 Power supply 8 Mar/2014 Mar/201 B1 32 900·700 1 Mar/201 B2 38 880·500 1 Mar/201 B3 4 800·70 1 Mar/201 B4 4 800·70 1 Mar/201 QF 28 330·210 1 Mar/201 QF 28 250·160 1 Mar/201 QB 1 330·15 18 Mar/201 QR 1 50·30 3 Mar/201 QB 1 300·15 7 Mar/201 QB 30 150·200 1 Mar/201 <tr< td=""><td>QF</td><td>46</td><td>29</td><td>✓</td><td>Mar/2013</td></tr<>	QF	46	29	✓	Mar/2013
QR 110 4 Mar/2013 Mar/2013 QM 60 8 Mar/2013 Mar/201 SFD 70 76 Mar/2014 Mar/201 STH/V 8 Mar/2014 Mar/201 Power supply 8 Mar/2014 Mar/201 Type No. of magnets Output Power (A·V) No. of PSs Delivery to F B1 32 900-700 1 Mar/201 B2 38 880-500 1 Mar/201 B3 4 800-70 1 Mar/201 QF 28 330-210 1 Mar/201 QD 28 250-160 1 Mar/201 QA 1 300-15 18 Mar/201 QA 1 500-30 3 Mar/201 QB 1 300-15 7 Mar/201 QM 1 500-30 3 Mar/201 SF 30 150-200 1 Mar/20	QD/S	46	51	✓	Mar/2013
QM 60 8 Mar/2013 Mar/2013 SFD 70 76 Mar/2014 Mar/2011 STH/V 8 Mar/2014 Mar/2011 Power supply 8 Mar/2014 Mar/2011 Type No. of magnets Output Power (A·V) No. of PSs Delivery to 1 B1 32 900·700 1 Mar/2011 B2 38 880·500 1 Mar/2011 B3 4 800·70 1 Mar/2011 B4 4 800·70 1 Mar/2011 QF 28 330·210 1 Mar/2011 QB 1 330·15 18 Mar/2011 QB 1 300·15 7 Mar/2011 QB 1 300·15 7 Mar/2011 QB 1 500·30 3 Mar/2011 QB 1 50·200 1 Mar/2011 SF 30 150·200 1 <td< td=""><td>QR</td><td>110</td><td>4</td><td>Mar/2013</td><td>Mar/2014</td></td<>	QR	110	4	Mar/2013	Mar/2014
SFD 70 76 Mar/2014 Mar/201 STH/V 8 Mar/2014 Mar/201 Power supply No. of magnets Output Power (A·V) No. of PSs Delivery to F B1 32 900-700 1 Mar/201 B2 38 880-500 1 Mar/201 B3 4 800-70 1 Mar/201 B4 4 800-70 1 Mar/201 QF 28 330-210 1 Mar/201 QF 28 250-160 1 Mar/201 QB 1 330+15 18 Mar/201 QF 28 250-160 1 Mar/201 QB 1 300+15 7 Mar/201 QR 1 500-30 3 Mar/201 SF 30 150-200 1 Mar/201 SX 1 150+15 14 Mar/201 HB2 1 5*x 38 <	QM	60	8	Mar/2013	Mar/2014
STH/V 8 Mar/2014 Mar/201 Power supply No. of magnets Output Power (A·V) No. of PSs Delivery to F B1 32 900-700 1 Mar/201 B2 38 880-500 1 Mar/201 B3 4 800-70 1 Mar/201 B4 4 800-70 1 Mar/201 QF 28 330-210 1 Mar/201 QD 28 250-160 1 Mar/201 QB 1 330-15 18 Mar/201 QB 1 500-30 3 Mar/201 QB 1 300-15 7 Mar/201 QR 1 500-30 3 Mar/201 SF 30 150-200 1 Mar/201 SX 1 150-15 14 Mar/201 MB2 1 5+x 38 VSD 1 10+x 30 <	SFD	70	76	Mar/2014	Mar/2014
Power supply No. of magnets Output Power (A·V) No. of PSs Delivery to H B1 32 900-700 1 Mar/201 B2 38 880-500 1 Mar/201 B3 4 800-70 1 Mar/201 B4 4 800-70 1 Mar/201 QF 28 330-210 1 Mar/201 QD 28 250-160 1 Mar/201 QB 1 330-15 18 Mar/201 QR 1 500-30 3 Mar/201 QR 1 500-30 3 Mar/201 QM 1 300-15 7 Mar/201 SF 30 150-200 1 Mar/201 SX 1 150-15 14 Mar/201 HB2 1 5+x 38 VSD 1 10+x 30 H 1 5+x 4	STH/V		8	Mar/2014	Mar/2014
Type No. of magnets Output Power (A·V) No. of PSs Delivery to 1 B1 32 900-700 1 Mar/201 B2 38 880-500 1 Mar/201 B3 4 800-70 1 Mar/201 B4 4 800-70 1 Mar/201 QF 28 330-210 1 Mar/201 QD 28 250-160 1 Mar/201 QS 1 330-15 18 Mar/201 QR 1 500-30 3 Mar/201 QM 1 300-15 7 Mar/201 SF 30 150-200 1 Mar/201 SX 1 150-15 14 Mar/201 HB2 1 5·x 38 VSD 1 10·x 30 H 1 5·x 4 V 1 5·x 4	Power su	pply			
B1 32 900-700 1 Mar/201 B2 38 880-500 1 Mar/201 B3 4 800-70 1 Mar/201 B4 4 800-70 1 Mar/201 QF 28 330-210 1 Mar/201 QD 28 250-160 1 Mar/201 QS 1 330+15 18 Mar/201 QR 1 500+30 3 Mar/201 QM 1 300+15 7 Mar/201 QR 1 500+30 3 Mar/201 QM 1 300+15 7 Mar/201 SF 30 150+200 1 Mar/201 SSX 1 150+15 14 Mar/201 HB2 1 5+x 38 VSD 1 10+x 30 H 1 5+x 4 V 1	Туре	No. of magnets	Output Power (A·V)	No. of PSs	Delivery to KEK
B2 38 880-500 1 Mar/201 B3 4 800-70 1 Mar/201 B4 4 800-70 1 Mar/201 QF 28 330-210 1 Mar/201 QD 28 250-160 1 Mar/201 QS 1 330-15 18 Mar/201 QR 1 500-30 3 Mar/201 QM 1 300-15 7 Mar/201 QM 1 300-15 7 Mar/201 SF 30 150-200 1 Mar/201 SD 30 150-200 1 Mar/201 SX 1 150-15 14 Mar/201 HB2 1 5·x 38 VSD 1 10·x 30 H 1 5·x 4 V 1 5·x 4	B1	32	900-700	1	Mar/2013
B3 4 800-70 1 Mar/201 B4 4 800-70 1 Mar/201 QF 28 330-210 1 Mar/201 QD 28 250-160 1 Mar/201 QS 1 330-15 18 Mar/201 QR 1 500-30 3 Mar/201 QR 1 500-30 3 Mar/201 QM 1 300-15 7 Mar/201 SF 30 150-200 1 Mar/201 SX 1 150-15 14 Mar/201 HB2 1 5+x 38 VSD 1 10+x 30 H 1 5+x 4 V 1 5+x 4	B2 38		880-500	1	Mar/2013
B4 4 800-70 1 Mar/201 QF 28 330-210 1 Mar/201 QD 28 250-160 1 Mar/201 QS 1 330-15 18 Mar/201 QR 1 500-30 3 Mar/201 QM 1 500-30 3 Mar/201 QM 1 300-15 7 Mar/201 SF 30 150-200 1 Mar/201 SD 30 150-200 1 Mar/201 SX 1 150-15 14 Mar/201 HB2 1 5+x 38 VSD 1 10+x 30 H 1 5+x 4 V 1 5+x 4	B3	4	800-70	1	Mar/2012
QF 28 330-210 1 Mar/201 QD 28 250-160 1 Mar/201 QS 1 330-15 18 Mar/201 QR 1 500-30 3 Mar/201 QM 1 300-15 7 Mar/201 QM 1 300-15 7 Mar/201 SF 30 150-200 1 Mar/201 SD 30 150-200 1 Mar/201 HB2 1 5·x 38 VSD VSD 1 10·x 30 H 1 5·x 4 Vacuum chamber	B4	4	800-70	1	Mar/2012
QD 28 250-160 1 Mar/201 QS 1 330-15 18 Mar/201 QR 1 500-30 3 Mar/201 QM 1 300-15 7 Mar/201 QM 1 300-15 7 Mar/201 SF 30 150-200 1 Mar/201 SD 30 150-200 1 Mar/201 SX 1 150-15 14 Mar/201 HB2 1 5·x 38 VSD 1 10·x 30 H 1 5·x 4 Vacuum chamber	QF	28	330-210	1	Mar/2012
QS 1 330-15 18 Mar/201 QR 1 500-30 3 Mar/201 QM 1 300-15 7 Mar/201 SF 30 150-200 1 Mar/201 SD 30 150-200 1 Mar/201 SX 1 150-15 14 Mar/201 HB2 1 5·x 38 Mar/201 HB2 1 10·x 300 Mar/201 H 1 5·x 4 Mar/201 Vacuum chamber	QD	28	250-160	1	Mar/2012
QR 1 500-30 3 Mar/201 QM 1 300-15 7 Mar/201 SF 30 150-200 1 Mar/201 SD 30 150-200 1 Mar/201 SX 1 150-15 14 Mar/201 HB2 1 5*x 38 VSD 1 Mar/201 HB2 1 5*x 4 V 1 5*x 4 V 1 5*x 4 V Vacuum chamber	QS	1	330-15	18	Mar/2012
OM 1 300-15 7 Mar/201 SF 30 150-200 1 Mar/201 SD 30 150-200 1 Mar/201 SX 1 150-15 14 Mar/201 HB2 1 5·x 38 Mar/201 HB2 1 5·x 38 Mar/201 H 1 5·x 4 Mar/201 V 1 5·x 4 Mar/201	QR	1	500-30	3	Mar/2014
SF 30 150-200 1 Mar/201 SD 30 150-200 1 Mar/201 SX 1 150-15 14 Mar/201 HB2 1 5-x 38 38 VSD 1 10-x 30 1 H 1 5-x 4 4 V 1 5-x 4 4 Vacuum chamber	QM	1	300-15	7	Mar/2014
SD 30 150-200 1 Mar/201 SX 1 150-15 14 Mar/201 HB2 1 5+x 38 Mar/201 VSD 1 10+x 30 Image: Signal Arrows and the sis and the signal Arrows and the signal Arrows and the si	SF	30	150-200	1	Mar/2014
SX 1 150·15 14 Mar/201 HB2 1 5·x 38 38 VSD 1 10·x 30 30 H 1 5·x 4 4 V 1 5·x 4 4 Vacuum chamber	SD	30	150-200	1	Mar/2014
HB2 1 5·x 38 VSD 1 10·x 30 H 1 5·x 4 V 1 5·x 4 V 1 5·x 4 Vacuum chamber	SX	1	150·15	14	Mar/2014
VSD 1 10·x 30 H 1 5·x 4 V 1 5·x 4 Vacuum chamber	HB2	1	5•x	38	¢
H 1 5·x 4 V 1 5·x 4 Vacuum chamber	VSD	1	10•x	30	
V 1 5·x 4 Vacuum chamber	Н	1	5•x	4	¢
Vacuum chamber	۷	1	5•x	4	
	<u>Vacuum c</u>	hamber —			
Chamber type Full gap (mm) No. of chamber Delivery to KEK TiN Coa	Chamber type	Full gap (mm)	No. of chamber	Delivery to KEK	TiN Coat

32

30

Mar/2013

Mar/2013

Mar/2014

Mar/2014

Beam instrumentation	L
----------------------	---

32H-24V

32H+24V

B1

B2

					11
K	Magnet				
	Magnet type	Full gap (mm)	No. of magnets	Delivery to KEK	Field Measurement
	BC1E	50	2	1	Jun/2013
	BNL	50	5	1	Jun/2013
	BRN	50	1	1	Jan/2014
	BS	28	8	1	Jun/2013
	QLN.1-3	110	3	Re-used	Mar/2013
	QLN.4-8	108	8	Mar/2013	Mar/2013
	QMN	48	7	Mar/2013	Jan/2014
de la	QRN	39	8	Mar/2013	Jan/2014
1	QRS, QMS	30	12	Mar/2013	Jan/2014
5	QLS	64	8	Mar/2013	Jan/2014
	SFS	84	2	Mar/2013	Jan/2014
	SDM	52	4	Mar/2013	Jun/2013
01	Power supp	oly			
	Туре	No. of magnets	Output Power (A·V)	No. of PSs	Delivery to KEK
	BC1E.1-2	2	480-70	1	1
	BC2E.1-2	2	290-50	1	1
	BL1N.1-4	4	490·120	1	✓
2	BL2N	1	490-40	1	1
	BRN	1	310-20	1	1
	BRS.1-3	3	430-40	1	1
	BL1S.1-2	2	550•40	1	1
	BL2S.1-3	3	550-50	1	1
	QLN.1-3	3	530-40	3	1
	QLN.4578	4	90-80	4	1
	QMN.1-5, QLF2S	6	50•40	6	1
	QMN,QRN,QS	28	30-30	28	1
	SFS, SDM	6	5•x	6	Re-used
	HBN	5	5•x	5	Re-used
	HBS	5	10•x	5	Re-used
	HN	8	5•x	8	Re-used
	VN	44	10	11	Denucad

	•			1
VS 9		5•x	5•x 9	
<u>Vacuum cha</u>	mber —			
Chamber type	Full gap (mm)	No. of chamber	Delivery to KEK	
BC1E.1	58H•46V	1	Mar/2013	

5•x

Beam instrumentation

HS

<u>Kicker, Septum</u>

Re-used

Milestones of DR, LTR, and RTL

• Sep/2014

- LINAC commissioning will start.
- Access to LTR and RTL area will be limited due to the LINAC commissioning.
- By this time, the construction of LTR,RTL has to be completed.
- May/2015

– The beam from DR will be injected to LER.

The New HER Abort System utilizing DC Sextupoles

Abort system of KEKB

- The horizontal abort kickers kick the stored beam out of vacuum chamber (The rise time ~500ns). The beam is extracted through Ti window to the atmosphere before entering the Lambertson magnet.
- 2. Power density on the Ti window is diffused by introducing vertical kicker that sweeps the beam vertically.
- 3. The beam comes out to the atmosphere from a vacuum through the Abort window(Ti) at the entrance of Lambertson magnet.
- 4. The beam is bent downward by Lambertson and leads to Dump.



Fig. 16. Schematic layout of the abort system of HER.

Abort system of SuperKEKB



17th KEKB Review by T. Mimashi

	HER(7 GeV)			LER		
	Н	V	Q	Н	V	Q
θ(mrad)	4.6	0.35	-	1.68	1.05	-
B (T,T/m)	6.7e-2	2.5e-2	1.5 (B')	3.3e-2	4.1e-2	1.5(B')
l total (kA) (/coil)	14.9 (2.5)	0.47	11.7 (2.2)	3.6 (1.8)	0.8	4.3 (2.15)
Gap (mm)	70	70	35 Bohr Rad	70	70	42.5 Bohr rad
L of Ferrite	400x6	400x1	400x8	350x2	350x1	400x2
# of coil	6	1	(8)	2	1	$\left(\begin{array}{c}2\end{array}\right)$
L of Ceramic	500x6	500x1	500x8	500x2	500x1	500x2
Too many ! Abort Kicker and Pulsed Ouadrunole						
Aport kicker and ruised Quadrupole						
magnet Specifications						
		ine 17th K	Committee	view		15

Abort optics with DC sextupole

- Instead of pulsed quadrupoles, a DC sextupole is used for enlarging the horizontal beam size.
- A DC sextupole is installed between the abort kickers and the abort window. The deflected beam feels an additional quadrupole kick effectively.
- Another DC sextupole is needed to make a pair of sextupoles for cancellation of the geometrical nonlinearity.

The pair of Sextupoles is connected by *I* or - *I* transformation.

HER Abort beam parameters for the ring optics of the Synchrotron injection

herfqlc5605_AbortSext_20121128a2_Extracted.deck



HER Optics for Synchrotron injection



HER Abort beam parameters for the ring optics of the Betatron Injection

herfqlc5605_AbortSext_BI_20121128a2_Extracted.deck



HER Optics for Betatron injection



Dynamic aperture



Touschek Lifetime: 601.1 sec

Case2:K2=2.777

٨٢

The life time is optimized for each sextupoles. Case1: SEXT FSXAB1 =(L =.334 K2 =0) -> 610 sec Case2: SEXT FSXAB1 =(L =.334 K2 =2.777278350689298) -> 600 sec Case3: SEXT FSXAB1 =(L =.334 K2 =4.52820764294694) -> 620 sec



Magnet design of the sextupole

The specification is not special.

skb_HSL study

coil slot area : ~ 4500 mm² assuming efficiency 0.6 $4500 \times 0.6 \approx 2700 \text{ mm}^2$ assuming 5 A/mm² \Rightarrow 13500 A/pole

取り敢えず、13000 A/pole を仮定 ⇒ B" ≈ 480 T/m²





J [At]	B3[50mm] _harm	B"_poisson	B"_ <i>µ</i> ∞	B"pois∕ B"_μ∞
8925	-4685.1	374.81	383.18	0.97815
10000	-5136.5	410.92	429.34	0.95711
11000	-5489	439.12	472.27	0.92981
12000	-5780.2	462.42	515.2	0.89755
13000	-6013.7	481.1	558.14	0.86198
14000	-6193.8	495.5	601.07	0.82436
15000	-6330.3	506.42	644	0.78636
0	0	0	0	

Chamber in the abort region

Y. Suetsugu



- The coherent betatron oscillation is considered.
 - The chamber apertures have been designed so that the aborted beam with the coherent oscillation is accepted.
 - When the amplitude of coherent betatron oscillation is expected to be larger than the aperture of the window, the beam must be aborted. The detection of beam oscillation should be faster than the growth rate of the oscillation.
 - This is still under undergoing now.

Construction of the Abort systems

• Phase 1

- The new HER abort system is installed.
- The chambers of Fuji straight section
 - The chambers near the injection (kickers and abort kickers) will be smaller than those of KEKB.
- The LER abort system is still old.
 - Since DR is not completed at the beginning of Phase 1, the emittance of the injected beam is large.
 - All of the new LER chambers in the abort section and the new injection chamber with a narrow slit have smaller apertures than those of KEKB.

The slit is for improving the vacuum pressure around the septum.

- They should be installed at the same time in order to avoid a cavity structure. The larger beam without damping ring can not pass through the narrow slit.
- So at the time the abort system is still old.
- The stored current of LER must be low to protect the abort window.
 (500mA max)
- Phase **2**
 - The new LER abort system is installed.

Backup slides

Plan view of DR



Work for AR/BT in 2015



Recent discussion of DR

- Beam abort of MR
 - When the beam in LER is aborted, the 2 or 4 positron bunches are still stored in the DR.
 - The interval of the extraction trigger signal is 20 ms in minimum.
 - Time from the abort trigger to the working of the abort system is a few 100 $\mu s.$
 - What do we do with them ?
 - Wait for injection ready and inhibit the extraction signal.
 - A. Inject to LER and continue the experiment.
 - B. Inject to LER and abort again after 1 minute for charging the abort magnet.
 - C. Make a small beam dump in the RTL or LINAC using a pulsed steering magnet or DC steering magnet.

KEKB Abort system

- 1. Abort (pulsed) kickerで周回ビームを水平に蹴る(立ち上がり時間~500ns)。 同時に垂直にゆっくりSweepすることで、Abort窓でビームが1点に集中しないようにする
- 2. Abort窓(Lambertson magnet入口)で真空から大気に出る。
- 3. Lambertsonで大きく下に曲げてDumpに導く。



Fig. 16. Schematic layout of the abort system of HER.

SuperKEKB Abort system

- 1. Abort (pulsed) kickerで周回ビームを水平に蹴る。
- 2. Abort窓(Lambertson magnet入口)で真空から大気に出る。
- 3. Lambertsonで大きく下に曲げてDumpに導く。



HER Abort optics with Pulsed Quadrupoles





