


# **Beam line alignment status**

2014. March. 4


Takuya Kamitani

# initial alignment strategy




- laser straight of girders in sector-A, B component alignment by laser tracker
- laser straight of girders in sector-C to 5 component alignment by laser tracker
- J-arc alignment by laser tracker

# girder straightness before laser straight alignment




# aligned in laser straight but time variation




**The movement over a week amounted to  
200 microns or more.**

# Micrometer measurement setup between an expansion joint



# Relative floor movement between both sides of expansion joint







**Junction: The daily movement amounts to 20-30 microns, while weekly to several tens of microns.**

# girder alignment

- completed ( $\sigma < 0.3\text{mm}$ ) in laser straight in sector-A, B
- only pre-alignment in laser straight in sector-C to 2 (still in construction stage) to be aligned in April 2014 & detail alignment in 2014 summer shutdown
- only pre-alignment by laser tracker in sector-3 to 5 (in operation for PF & PFAR) detail alignment in laser straight in 2014 summer shutdown

# short-distance (local) alignment

## Hard ware alignment on a 10m girder




Reference bars (blue) are set typically within 0.1mm.  
 Hor. up to 0.5mm slope

Ver < 0.2mm

**Systematic error may exist in H by 0.5mm, while V stays 0.2mm from reference bar.**



# Accelerator structure alignment on a girder, measured w.r.t. PD arms



Examples showing the present status: Statistics of three units (C1, C2, C3)

## Horizontal

Average = 2 microns

Stand. Dev. = 16 microns


Easy adjustment by **shimming**

## Vertical

Average = 5 microns

Stand. Dev. = 51 microns

A little tedious but can be adjusted by **screw bolts**




# component alignment

- completed ( $\sigma < 0.1\text{mm}$ ) for acc. structures in sector-A, B
  - ❖ for magnets, add-on reflector base for laser tracker to be installed, to be aligned in 2014 summer shutdown
- completed ( $\sigma < 0.1\text{mm}$ ) for acc. structures in sector-C, 1 before target
  - ❖ for magnets, add-on reflector base for laser tracker to be installed, to be aligned in 2014 summer shutdown
- only rough alignment in 1-3 to 2-6 (still in construction)  
to be aligned in 2014 summer shutdown
- only pre-alignment by laser tracker in sector-3 to 5 (in operation for PF & PFAR)  
detail alignment in 2014 summer shutdown


# J-arc reference lines were re-defined

from 180 degree wrt A-B line  
to symmetric wrt A-B, C-5 lines





**Horizontal**  
Both lines  $\alpha/2$  from parallel lines  
 $\alpha = 0.114$  mrad

from geoid surface  
to the linac common plane



**Vertical**  
Inclination set along A-B  
Close to C-5 line  
 $\gamma \sim 0.049$  mrad

# j-arc components position adjustment



# J-arc alignment

- once completed ( $\sigma < 0.05\text{mm}$ ), however systematic error by laser tracker found in horizontal plane, (seems to be OK for vertical) after the magnet position adjustment
- the error in position can amount to 1mm
- need re-adjustment, to be performed in 2014 summer shutdown