



Injector Linac upgrade status towards SuperKEKB

Kazuro Furukawa
Injector Linac, KEK



Mission of electron/positron Injector in SuperKEKB

◆ 40-times higher Luminosity

❖ 20-times higher collision rate with nano-beam scheme

❏ → Low-emittance even at first turn

→ Low-emittance beam from Linac

❏ → Shorter storage lifetime

❖ Twice larger storage beam

→ Higher beam current from Linac

◆ Linac challenges

❖ Low emittance e-

❏ with high-charge RF-gun

❖ Low emittance e+

❏ with damping ring


❖ Higher e+ beam current

❏ with new capture section

❖ Emittance preservation

❏ with precise alignment & beam control

❖ 4+1 ring simultaneous injection



Required injector beam parameters

Stage	KEKB (final)		Present Phase-I		SuperKEKB (final)	
	e+	e-	e+	e-	e+	e-
Beam	e+	e-	e+	e-	e+	e-
Energy	3.5 GeV	8.0 GeV	4.0 GeV	7.0 GeV	4.0 GeV	7.0 GeV
Stored current	1.6 A	1.1 A	1 A	1 A	3.6 A	2.6 A
Life time	150 min.	200 min.	100 min.	100 min.	6 min.	6 min.
Bunch charge	Primary e-10nC → 1 nC	1 nC	Primary e- 8nC → 0.4 nC	1 nC	Primary e-10nC → <u>4 nC</u>	<u>5 nC</u>
Norm. Emittance ($\gamma\beta\epsilon$) (μrad)	2100	200	2400	150	<u>100/20</u> (Hor./Ver.)	<u>50/20</u> (Hor./Ver.)
Energy spread	0.125%	0.125%	0.5%	0.5%	<u>0.1%</u>	<u>0.1%</u>
No. of Bunch / Pulse	2	2	2	2	2	2
Repetition rate	50 Hz		25 / 50 Hz		50 Hz	
Simultaneous top-up injection (PPM)	3 rings (KEKB e-/e+, PF)		No top-up		<u>4+1 rings</u> (SuperKEKB e-/e+, DR, PF, PF-AR)	





Progress

- ◆ **2010: Beam design and hardware developments**
- ◆ **2011-2014: Recovery from earthquake, mainly because of soft-structure girder design**
- ◆ **2012-: Construction and commissioning**
- ◆ **2012-: Step-by-step acquirement of beam licenses**
- ◆ **2016: Phase-1**
- ◆ **Continuous: Light source injections**
- ◆ ...

Linac Upgrade Progress towards SuperKEKB (1)


◆ High-charge low-emittance RF gun development

- ❖ QTWSC cavity and Ir₅Ce photo cathode developments
- ❖ Laser development is underway




◆ Positron generator commissioning

- ❖ Good agreement with the simulation results
- ❖ Will solve discharge issues



◆ Precise alignment for emittance preservation

- ❖ Recovering after large earthquake in 2011
- ❖ Reaching specification of 0.1~0.3mm
- ❖ Longer term stability should be solved




◆ Utility upgrade during FY2014


- ❖ for electricity (+1.5MW) and cooling water (+1400L/min)

Linac Upgrade Progress towards SuperKEKB (2)


- ◆ High-power microwave modulator upgrades
- ◆ Low-level RF controls/monitor upgrades
 - ❖ Pulse-to-pulse modulation (PPM) between 4+1 rings
 - ❖ More spaces for increased number of devices
- ◆ Beam instrumentation
 - ❖ Large/small aperture beam position monitors (BPM)
 - ❖ Precise/fast and synchronized BPM readout system
 - ❖ Wire scanners and beam loss monitors
 - ❖ Streak cameras
 - ❖ (Deflectors, etc.)
- ◆ Pulsed magnet developments
 - ❖ ~3 bends, ~30 quads, ~40 steerings
 - ❖ Even with energy recovery
- ◆ Event-based control and timing system upgrade
 - ❖ Combination of MRF & SINAP modules
 - ❖ Essential for PPM operation
 - ❖ Precise timing & synchronized controls
 - ❖ Bucket selection at DR and MR



Pulse magnet tests



SINAP event modules




Beam wire scanner

Bucket selection in Phase-2 with DR


◆ Without DR, simply wait up to $5120 \times 96 \text{ ns} \sim 490 \mu\text{s}$

❖ 96 ns : highest common frequency between linac – ring



◆ With DR, in order to select arbitrary bucket in MR, have to wait up to $\sim 4.5 \text{ ms}$, even if a bucket in DR was carefully selected

❖ Power supply can wait only 2 ms, one of only 2798 buckets in 5120 buckets can be selected, may have to change LLRF condition at latter half of linac every pulse



❖ Can be a big challenge in LLRF precision

Beam Upgrade and Radiation Controls

◆ Step-by-step upgrade of beam limits

- ❖ Towards 5 nC per bunch in Phase-3

◆ Beam license applications

- ❖ Fall 2013, 10 nA at #28 dump, 1250 nA at #A2 dump
- ❖ Spring 2014, New utility rooms, 50 nA at #61 linac-end dump
- ❖ Summer 2015, 200 nA at #15 positron target
- ❖ Spring 2016, 800 nA at #15 target
- ❖ Before Phase-3, 1250 nA at #15 target, 625 nA at #61 dump

◆ Radiation shield additions ...


- ❖ For Gun, 180deg-arc, Target, Electron stopper, Collimator, Damping-ring dump, Linac-end dump, 5 utility rooms, etc

◆ Even balancing with PF and PF-AR beam operations





SuperKEKB master schedule






Linac Schedule Overview

RF-Gun e- beam commissioning at A,B-sector

e- commiss. at A,B,J,C,1

e+ commiss. at 1,2 sector (FC, DCS, Qe- 50%)
e- commiss. at 1,2,3,4,5 sector


Phase1: high emittance beam for vacuum scrub
Phase2,3: low emittance beam for collision



Subjects to Consider

◆ Have to consider too many subjects !


◆ Phronesis needed (Greek: Practical wisdom, Ability to understand the Universal Truth)




Emittance Preservation

- ◆ Offset injection may solve the issue
- ◆ Orbit have to be maintained precisely
- ◆ Mis-alignment should be $<0.1\text{mm}$ locally, $<0.3\text{mm}$ globally

Mis-alignment leads to Emittance blow-up





Orbit manipulation compensates it



Sugimoto et al.



Injector Linac Energy Management






Pulse-to-pulse modulation

◆ Four PPM virtual accelerators for SuperKEKB project

Based on Dual-tier controls with EPICS and event-system

Independent parameter sets for each VA (20ms)
>200 parameters
for equipment controls
many more
for beam controls


maybe with additional PPM VA of stealth beam for measurement



Injector Beam Commissioning for Phase-1


◆ Electron beam

- ❖ Thermionic gun at the beginning
- ❖ 1 nC per bunch
- ❖ 2 bunches per pulse
- ❖ 50 pulse per second





◆ Positron beam

- ❖ Primary electron with 7-8 nC per bunch
- ❖ Positron of 0.7 nC at linac end without damping ring





Progress: RF gun

- ◆ MR injection from RF gun during Phase-1 was recommended in the last gun review, and was planned for May 2016 since the last year
- ◆ On May 31, even an unusual centipede (~15cm!!) managed to visit the operation room to celebrate the first injection into HER




Beam from RF gun

- ◆ Successful Injection into MR for the first time, on May.31
- ◆ And continuing the RF gun operation since Jun.8



Wire Scanner Measurement



- ◆ Present beam: 1nC/bunch, 25Hz, 20mm.mrad at the gun, 30~200 mm.mrad at the linac end, ? Energy spread
- ◆ Phase-2: 2nC/bunch, 50Hz, 20 mm.mrad at the linac end, 0.1% energy spread
- ◆ Phase-3: 4-5nC/bunch
- ◆ Much more to enjoy the improvements




Injector Talks

- ◆ **RFgun Report, Y. Honda**
- ◆ **RFgun and Electron Beam, M. Yoshida**
- ◆ **Laser and RFgun, X. Zhou**
- ◆ **Positron Generation and Beam, T. Kamitani**
- ◆ **Injector Alignment, T. Higo**
- ◆ **Injector Commissioning, M. Satoh**

- ◆ **(Positron damping ring, M. Kikuchi)**

Summary

- ◆ **We learned a lot during KEKB operation**
- ◆ **Injection into SuperKEKB is another challenge with higher beam charge and lower transverse and longitudinal emittance**
- ◆ **Steady progress towards designed injection beam in steps**
 - ❖ **Alignment: almost confident on the required precision (0.1-mm local, 0.3-mm global), need to maintain for longer term**
 - ❖ **Positron generator: another license test, need discharge analysis**
 - ❖ **Thermionic gun: re-commissioned for primary electron for positron generation**
 - ❖ **RF gun: following recommendations at review meetings**
 - ❖ **Need much more radiation shield**
- ◆ **Will balance between final beam quality and progressive operation**
- ◆ **Will select optimized route depending on available resources**
 - ❖ **Negotiation with light sources**
 - ❖ **Commissioning and development in parallel (no other choices)**



Mt. Tsukuba

Thank you

SuperKEKB
dual rings

PF-AR

PF

600m Injector
Linac