



Injector Commissioning

Masanori Satoh
(Accelerator Laboratory, KEK)
for Linac Commissioning Group


Contents

1. Injector Overview
2. Recent Commissioning Topics
3. Towards Phase II, III Commissioning
4. Operational Concerns
5. Summary and Plan



Injector Overview

- Injector linac
 - e-/e⁺ injector for 4 independent storage rings and e⁺ DR
 - 600 m, 25 Hz (up to 50 Hz)
 - Single or two bunch operation (96 ns interval) for SuperKEKB
- SuperKEKB (Phase II):
 - HER: e⁻, 7 GeV, 1 nC, 25 Hz
 - LER: e⁺, 4 GeV, 0.5 nC, 25 Hz
 - Damping ring: 1.1 GeV
- Light sources:
 - PF: e⁻, 2.5 GeV, 0.3 nC, 5 Hz
three times daily injection or top-up
for hybrid operation
 - PF-AR: e⁻, 6.5 GeV, 0.3 nC, 5 Hz
three times daily injection




Recent Commissioning Topics

- PF, PF AR injection from GU_AT (@ SectorA) thermionic gun (previously GU_3T @ Sector3)
- PF AR injection via new beam transport line
- Monitors
 - New BPM readout (high measurement precision) and synchronized measurement
 - RF monitor. Wire scanner at Sector2 and Sector3. Streak camera at Sector3
- Simultaneous beam operation w/ thermionic e- gun
- RF e- source progress
 - M. Yoshida
- Stable operation of pulsed quad and steering (Sector3 to Sector5)
 - Y. Enomoto
- Timing system for DR injection and extraction
 - H. Sugimura
- ECS and BCS for DR are working w/o significant trouble




Bipartition Linac

- Summer 2010 ~ Summer 2017:
 - Concrete shield between Sector2 and Sector3.
 - Downstream: GU_3T for PF and PF-AR injection
 - Upstream: Beam line works in tunnel
GR_A1 study @ SectorAB



Removal of Concrete Shield


- Summer 2017
 - Construction of junction beam line between RTL and Linac
 - Removal of concrete shield and GU_3T thermionic e- gun
 - Light source injection w/ GU_AT e- gun
 - PF injection: Apr. 2017
 - PF-AR injection: Feb. 2017



New PF AR BT for Full Energy Top Up Injection

- During KEKB operation, PF-AR and KEKB share the long part of BT line. PF-AR injection interrupts KEKB injection ~ 20 min. (sometimes 1 hour)
- New PF-AR BT is required for SuperKEKB operation
 - Design work FY2012
 - New tunnel construction: FY2013 - 2014
 - Installation of full components: FY2016
 - Success of beam commissioning: Feb. 13 – Mar. 10, 2017
 - Day1: Deliver e- beam to end of new BT
 - Day2: Beam storage


New beam transport for PF-AR



H. Takaki (KEKB review 2013)




PF, PF AR injection rate



Monitors

- Beam position monitor (x 103)
 - Four strip line electrodes (x 97)
 - Measurement precision $\sim 10 \mu\text{m}$
 - Eight strip line electrodes (x 6) (J-ARC, LTR x2, PF BT, HER BT, LER BT,)
- Profile monitor (x 104)
 - $\text{Al}_2\text{O}_3/\text{CrO}_3$ (AF995R, Demarquest Co.). (t: 1 mm, 0.1 mm), YAG:Ce (t: 0.1 mm)
- Wire scanner (WS) (x 6)
 - SectorA, B, C, 2, 3, 5
- Streak camera (ST) (x 3)
 - SectorA, C, 3




Injector Commissioning




Measurement precision of BPM

- BPM readout system for 100 BPMs have been replaced by VME based card from digital oscilloscope.
- Achieve target performance ($\sigma \sim 10 \mu\text{m}$)



Previous system
 $\sigma: 50 \sim 100 \mu\text{m}$



Current system



F. Miyahara




Synchronized BPM measurement

- Synchronized all BPM measurement frame work is implemented as EPICS IOC.
- Beam shot ID is delivered from event generator (EVG) to event receiver (EVR) via data buffer.
- EPICS PV contains all BPM data
 - horizontal beam position, vertical beam position, bunch charge, average value, single shot value, ...
- Some application software (beam orbit display, quad BPM, ..) use this PV. Similar frame work is under development for RF monitor.

[illegible]

Injecto

Beam Operation Scheme towards simultaneous top up injection





Pulsed Magnet Operation

- Pulsed quad (x28) (w/ ceramic duct) and steering (x 36) were installed mainly at Sector3 to Sector5 in last summer shutdown. Mounted on new girder.
- For simultaneous top up for SuperKEKB HER/LER, PF, PF-AR.
- PXI bus based local control system on Windows8.1 and LabView (Y. Enomoto).
- cPCI bus based timing system (MRF EVR-230)
- Total performance test w/o beam in Sep. 2017



Simultaneous beam operation w/ thermionic e- source





Hor. orbit

Ver. orbit

Bunch charge

Stable operation w/o significant trouble



Hor. orbit

Ver. orbit

Bunch charge






Injector Commissioning




Operation Software


- Key application: Virtual Touch Panel
 - Control GUI for any parameters
 - Rewritten by Python (previous one by Tcl/Tk) for adding pulsed magnet control.
- Energy feedback
 - At J-ARC, Sector2, LTR, ECS (LTR), Sector5
 - Implemented as EPICS IOC
- Target Feedback at e⁺ target hole
 - Can be applied for any locations



Injector Commissioning



Dispersion correction at 24 deg. line




- Beam energy of 1st and 2nd bunch are different before fine tuning.
- At BPM (SP_A1_M) downstream the 24 deg. junction beam line (two vertical bends), the vertical beam orbit of 1st and 2nd bunch is much different.
- After correction, 1st and 2nd bunch vertical orbits are almost the same.





Energy correction for two bunch operation

- 1st and 2nd bunch timing interval ~ 96 ns
- For regular accelerator unit using SLED, rf timing is adjusted to equalize the beam energy of 1st and 2nd bunch.



- For rectangular RF output (w/o SLED), prefilling timing injection for 1st bunch is applied for energy correction.




Energy equalization of 1st and 2nd bunch at acc. Unit AT

File Ref BPM Update

Linac KEBB e+ Orbit AnalyzerLine

Before correction

● 1st bunch
● 2nd bunch



Hor. orbit

Hor. corrector strength

Ver. orbit

Ver. corrector strength

Bunch charge

DY(1st): 0.856 mm
DY(2nd): 0.653 mm
Q(1st): 0.608 nC
Q(2nd): 0.207 nC

Beam Gate FC_15 Open Open ON 7.998 kV STB Bucket Sel Bunch LTR Beam Shutter RTL Beam Shutter
BSn01: Open BSn02: Open BSs01: Open

Range DX 5 DY 5 Qe- 11 Qe+ 1.5 Replot
Sector A B R C 1 2 D 3 4 5 6 Bunch 1st 2nd Sigma visible

Show Cur Ref Cur-Ref Ave5 Ave10 2018/02/20 21:17:07 Set Ref
KBE PFE QFE ARE JBE JBP RFE SFE ZRE

QRD2N: DX=[-0.48, 1.42] DY=[-1.71, -2.84] Qe+=[0.73, 0.38]

chg threshold A SP_AT_0 1st 0.1 [nC] peak hold 7200 0 resize



Injector Commissioning




Energy equalization of 1st and 2nd bunch at acc. Unit AT

File Ref BPM Update

Linac KEKB e+ Orbit AnalyzerLine

After correction



● 1st bunch
● 2nd bunch

Hor. orbit

Hor. corrector strength

Ver. orbit

Ver. corrector strength

Bunch charge

DY(1st): 0.714 mm
DY(2nd): 0.683 mm
Q(1st): 0.539 nC
Q(2nd): 0.265 nC

Beam Gate FC_15 Open Open ON 7.998 kV STB Bucket Sel ON Bunch 1st 2nd LTR Beam Shutter BSn01: Open BSn02: Open RTL Beam Shutter BSs01: Open

Range DX 5 DY 5 Qe- 11 Qe+ 1.5 Replot

Sector A B R C 1 2 D 3 4 5 6 Bunch 1st 2nd Sigma visible

Show Cur Ref Cur-Ref Ave5 Ave10 2018/02/20 21:17:07 Set Ref KBE PFE QFE ARE JBE JBP RFE SFE ZRE

SP_38_4: DX=[-0.28, -0.63] DY=[0.29, 0.24] Qe+=[0.55, 0.30]

chg threshold A SP_AT_0 1st 0.1 [nC] peak hold 7200 0 resize



Injector Commissioning



Towards Phase II


- PF top up (hybrid operation) is planned in June.
- Frequent switch operation (rf/thermionic e- gun) is necessary.
 - HER injection (rf gun) 1 min. => switch (10 s) => LER and PF injection (1 min.) => switch,.....

| | LER injection beam | | HER injection beam | |
|---|--------------------|--|--------------------|--|
| | Goal | Current status | Goal | Current status |
| Normalized emittance (Hor./Ver.) (mm·mrad) (wire scanner measurement) | 200/40 (w/ DR) | $192 \pm 22.4 / 2.01 \pm 0.363$ @ Sector3 $185 \pm 28.4 / 1.72 \pm 0.704$ @ Sector5 | 150/150 | ~ 20 @ SectorB (rf e- gun) ~ 100 @ Sector5 (rf e- gun: Phase I) ~ 160 / 300 @ Sector5 (thermionic e- gun: Phase I) |
| Bunch charge (nC) | 0.5 | 1.4 (w/ flux concentrator) @ Sector5 | 1.0 | 1.0 (thermionic e- gun) 1.0 ~ 3.0 (rf e- gun) @ Sector5 |



Towards Phase III

- Simultaneous top up w/ thermionic and RF e- gun is necessary.



Injector Cor

Operational Concerns

- RF breakdown problem of LAS unit (ACC17)
 - Sometimes, one or more shift is required for recovery.
 - Stable e^+ operation is difficult.
- At the thermionic e^- gun station
 - Unstable temperature control at thermionic e^- gun station
 - New air conditioner will be installed in the near future.
 - EVR for thermionic e^- gun timing sometimes stops. Several min. is required for recovery.
- Unstable SHB#1 (114 MHz) amplifier
 - New amplifiers (also SHB#2 (571 MHz)) are now under test.
- Remote control of BM_AT_J1/J5 is unstable.
 - New power supply is now under test.



SHB #1 (114 MHz)
20 kW

SHB #2 (571 MHz)
10 kW

New SHB #1 (114 MHz)

New SHB #2 (571 MHz)

1600 mm

1950 mm

600 mm

1600 mm

Summary and Plan

- Success of light sources injection (PF and PF-AR) via GU_AT e- gun, and PF-AR full energy injection w/ new BT line.
- New BPM readout and synchronized measurement framework work well.
- Simultaneous top up injection is ready by using thermionic e- gun.
- Success and stable operation of pulsed quad and steering magnets, and timing control of DR injection and extraction.
- Safety system and beam gate signal handling for DR work well.



Summary and Plan (cont'd)

- Towards Phase II:
 - Almost required parameters have been achieved
 - Operational concerns should be solved.
 - PF top-up operation (one week) is planned in June. Frequent switch between thermionic and rf e- gun should be tested.
- Towards Phase III:
 - Simultaneous top up injection by using both of thermionic and rf e- gun.
 - Pulsed bend and quad will be installed at Sector A in this summer or winter shutdown.
 - Low emittance preservation operation
 - Jitter (Y. Seimiya)
 - Alignment



Backup



Parameters (KEKB/SKEKB)

| | KEKB (final) | | SuperKEKB (Phase-I) | | SuperKEKB (Phase-III) | |
|---------------------------------------|-----------------------------|-------|-----------------------|---------|--|--------------------------|
| Beam | e+ | e− | e+ | e− | e+ | e− |
| Energy (GeV) | 3.5 | 8.0 | 4.0 | 7.0 | 4.0 | 7.0 |
| Stored current (A) | 1.6 | 1.1 | 1 | 1 | 3.6 | 2.6 |
| Beam lifetime (分) | 150 | 200 | 100 | 100 | 6 | 6 |
| Bunch charge (nC) | Primary e-10 → 1 | 1 | Primary e- 8 → 0.4 | 1 | Primary e-10 → <u>4</u> | <u>5</u> |
| Normalized emittance (mm·mrad) | 1400 | 310 | 1000/1200 | 200/130 | 100/15 (Hor./Ver.) | 40/20 (Hor./Ver.) |
| Energy spread (%) | 0.125 | 0.125 | 0.5 | 0.5 | <u>0.1</u> | <u>0.1</u> |
| # of bunch | 2 | 2 | 2 | 2 | 2 | 2 |
| Beam rep. (Hz) | 50 | | 25 | | 50 | |
| Simultaneous top up | 3 rings (KEKB e−/e+, PF) | | n/a | | <u>4+1 rings</u> (SuperKEKB e−/e+, DR, PF, PF-AR) | |






Injector Commissioning



Low emittance preservation

- Low emittance e- beam transport w/o damping ring
- Emittance preservation w/ precise beam orbit control is key issue for e- beam.
- Simulation results show the feasibility of emittance preservation w/ bunch compression and offset injection. Beam study was also conducted.
- Beam study was also conducted at Sector A and B (125 m straight section)



- Simulation -
- Quads and acc. w/ misalignment of 0.3 mm (σ)
 - 50 different error seeds
 - All seeds can be corrected.

- Experiment -
- Control steering at Sector A
 - Emittance was changed at Sector B

