



Injector Commissioning

Masanori Satoh
(Accelerator Laboratory, KEK)
for the Linac Commissioning Group

The 19th KEKB Accelerator Review Committee, March 3-5, 2014



Contents

1. Injector Upgrade

1. Overview
2. Energy spread
3. Low emittance preservation
4. Simultaneous top-up for 4-rings

2. Injector Commissioning

1. Schedule
2. Recent progress of electron commissioning
3. Issues

3. Summary



Contents

1. Injector Upgrade

1. Overview

2. Energy spread

3. Low emittance preservation

4. Simultaneous top-up for 4-rings

2. Injector Commissioning

1. Schedule

2. Recent progress of electron commissioning


3. Issues

3. Summary



Injector Upgrade Items

- Low emittance photo-cathode rf gun (M. Yoshida)
- New positron source (T. Kamitani)
- Damping ring (N. Iida, KEKB review 2013)
- Timing system (H. Kaji)
- LLRF development (T. Miura)





e- Linac Beam Parameters

	SuperKEKB	KEKB
Energy (GeV)	7.0	8.0
HER stored current (A)	2.6	1.1
HER beam lifetime (min.)	6	200
Maximum beam repetition (Hz)	50	50
Max. # of bunch in an rf pulse	2	2
Emittance (mm·mrad)	50/20 (Hor./Ver.)	100
Charge (nC)	5	1
Energy spread (%)	0.08	0.05
Bunch length σ_z (mm)	1.3	1.3
Damping ring	-	-
Simultaneous top-up injection	4 rings (SuperKEKB e-/e+, PF, PF-AR)	3 rings (KEKB e-/e+, PF)



e⁺ Linac Beam Parameters

	SuperKEKB	KEKB
Energy (GeV)	4	3.5
LER stored current (A)	3.6	1.6
LER beam lifetime (min.)	6	133
Maximum beam repetition (Hz)	50	50
Max. # of bunch in an rf pulse	2	2
Emittance (mm·mrad)	100/20 (Hor./Ver.)	2100
Charge (nC)	4	1
Energy spread (%)	0.07	0.125
Bunch length σ_z (mm)	0.7	2.6
Damping ring	○	-
Simultaneous top-up injection	4 rings (SuperKEKB e ⁻ /e ⁺ , PF, PF-AR)	3 rings (KEKB e ⁻ /e ⁺ , PF)



Contents

1. Injector Upgrade

1. Overview
2. Energy spread
3. Low emittance preservation
4. Simultaneous top-up for 4-rings

2. Injector Commissioning


1. Schedule
2. Recent progress of electron commissioning
3. Issues

3. Summary



Uniform shape of longitudinal beam distribution


- Energy spread should be less than 0.08%
- Mitigate longitudinal wakefield and reduce energy spread
- Gaussian distribution in momentum space





Energy spread simulation

- For 10 ps bunch length,
 - $\sim 0.3\%$ for Gaussian distribution
 - $< 0.08\%$ for uniform distribution
- **Uniform distribution is necessary.**
(Temporal manipulation of rf gun laser)



0.08%

Gaussian
w/ S-band

Uniform
w/ S-band

Uniform
w/ X-band

M. Yoshida



Contents

1. Injector Upgrade

1. Overview
2. Energy spread
3. Low emittance preservation
4. Simultaneous top-up for 4-rings

2. Injector Commissioning

1. Schedule
2. Recent progress of electron commissioning
3. Issues

3. Summary




Low emittance electron

- Low emittance electron beam should be delivered to MR **w/o damping ring**.
- Emittance preservation is key issue for e- beam.
- Low emittance rf gun (M. Yoshida, T. Natsui, X. Zhou)
- Emittance growth simulation (H. Sugimoto)
 - SAD code, Elegant
 - Initial bunch charge: 5 nC
 - Initial emittance: 6 mm·mrad
 - Initial bunch length: 10 ps (FWHM)
 - Initial energy spread : 0.4%
 - Initial beam energy: 20 MeV
 - Uniform longitudinal beam distribution



Emittance growth due to component misalignment

- Simulation results from 100 different seeds
- Misalignment of Quadrupole magnets and Accelerating structure:
 - $\sigma < 0.1$ mm: ϵ 20 mm·mrad is almost satisfied.
 - $\sigma > 0.1$ mm: emittance preservation is very difficult.



<Emittance growth>


- quadratic curve as a function of misalignment
- strongly depend on error seeds

20 mm·mrad



Bunch compression at J-ARC

- Mitigate transverse wakefield and emittance growth
- Initial bunch length 10 ps \Rightarrow 5 ps (bunch compression at J-ARC)
 - First stage compression at A1 unit (30 ps \Rightarrow 10 ps)
- Control R56 and energy spread at J-ARC




**Bunch
compression**




Emittance (misalignment $\sigma = 0.3$ mm)

- Bunch compression is effective.
- However, still not enough for $20 \text{ mm}\cdot\text{mrad}$.

$R56 = 0$ (w/o compression)



$R56 = -0.30$ (w/ compression)




$20 \text{ mm}\cdot\text{mrad}$



Offset injection for emittance preservation

- Offset injection: intentional change of misalignment seed.
- Control the steering magnet at the beginning of Sector C





**Bunch
compression**

Offset injection



Offset injection (simulation)



- Kick angle is relatively small.
- Need a high-precision and stable orbit control.






Low emittance electron issue

- Component alignment is important
 - $\sigma < 0.1$ mm: enough for emittance (alignment is very difficult)
 - $\sigma > 0.1$ mm: beam manipulation is necessary.
- Simulation w/ misalignment $\sigma \sim 0.3$ mm
 - Emittance can be preserved by
 - J-ARC: Bunch compression
 - Sector C: Offset injection
 - Simulation w/ measured misalignment
- **Alignment requirement:**
 - $\sigma < 0.3$ mm for global (whole Linac)
 - $\sigma < 0.1$ mm for local (one Sector ~ 100 m)



Fast e-/e+ beam switching (KEKB)

- Fast control of e- beam orbit by pulsed steering magnet and e+ target with a hole.
- Similar system will be installed for SuperKEKB.
- Beam position and angle should be fixed at the target location.





Contents

1. Injector Upgrade

1. Overview
2. Energy spread
3. Low emittance preservation
4. Simultaneous top-up for 4-rings

2. Injector Commissioning


1. Schedule
2. Recent progress of electron commissioning
3. Issues

3. Summary



Simultaneous Top-up Operation for three rings


- Stored beam current stability since Apr. 2009
 - KEKB: 1 mA ($\sim 0.05\%$) : e-: 12.5 Hz, e+: 25 Hz
 - PF: 0.05 mA ($\sim 0.01\%$) : 0.5 Hz





PF-AR injection: 20 min., twice daily


- Interrupt KEKB injection
- Problem for SuperKEKB (beam lifetime: 6 min.)





Simultaneous top-up including PF-AR injection

- PF-AR and KEKB share the long part of beam transport line.
- Existing tunnel space is very tight.
- New beam transport line is required for PF-AR top-up injection.
- New tunnel is under construction. (FY2013)



New BT will be available in Jan. of 2016.



Contents

1. Injector Upgrade

1. Overview
2. Energy spread
3. Low emittance preservation
4. Simultaneous top-up for 4-rings

2. Injector Commissioning

1. Schedule
2. Recent progress of electron commissioning
3. Issues

3. Summary



Schedule

- Our goal -

- Beam charge
 - e-: 5 nC (10 nC for e+ production)
 - e+: 4 nC
- Emittance preservation at end of Linac
 - e-: 50/20 mm·mrad w/o DR (Hor./Ver.)
 - e+: 100/20 mm·mrad w/ DR (Hor./Ver.)
- Stability
 - Charge
 - Position
 - Energy
 - Energy spread
 - Emittance
 - Simultaneous top-up for 4 rings



Schedule (cont'd)

- Commissioning Stage 1: Oct. 2013 ~ Mar. 3 2014
 - Nov. 2013: e+ beam line construction
 - Dec. 2013: Daytime: e+ beam line construction (9 ~ 20)
Night shift: e- beam commissioning
 - Jan., Feb. 2014: Sometimes day shift for e+ beam line construction
 - Beam injection for PF top-up and PF-AR twice daily
 - Sector 3 to Sector 5
 - Full Linac Study: Every Tuesday (Sector A to Sector 5)
 - We have not enough time for study.
 - e+ beam line is not yet completed.



Schedule (cont'd)

- Result of Commissioning Stage 1
 - RF conditioning of gun cavity
 - Laser tuning for e- rf gun
 - 5.6 nC from gun, 0.58 nC at end of Linac
 - Development of commissioning tools
- Next commissioning Stage 2:
 - Apr. 11~ Jul. 1, 2014
 - Mid. of May (daytime) ~ : Commissioning only in Sector A, B
(DR construction)
 - Emittance preservation of e-
 - Install Flux concentrator (End of May) and e+ commissioning



Schedule (cont'd)

- Next commissioning Stage 3:
 - Oct. – Dec. 2014
 - e+ commissioning
 - Emittance preservation of e- beam
 - Goal of this stage:
 - e- :1 nC w/ low emittance
 - e+: 1 nC w/o low emittance
 - Stable beam (charge, orbit,...)
- Commissioning Stage 4:
 - Feb. – June 2015
 - Beam Injection to MR (May 2015)



Schedule (cont'd)

- Commissioning Stage 5:
 - Oct. – Dec. 2015
 - During summer shutdown: install pulsed Quadrupole and Steering magnets
 - Pulse-by-pulse switching e-/e+ beam
 - Increase beam charge, Improve beam stability
 - Emittance preservation
 - e+ DR commissioning (Dec. 2015)



Contents

1. Injector Upgrade

1. Overview
2. Energy spread
3. Low emittance preservation
4. Simultaneous top-up for 4-rings

2. Injector Commissioning

1. Schedule
2. Recent progress of electron commissioning
3. Issues

3. Summary




Recent progress of electron commissioning

- Commissioning items:
 - RF conditioning of gun cavity
 - Laser tuning for e- rf gun
 - High intensity beam charge up to 5 nC
 - Beam deliver to Linac end
 - Bunch compression @ A1 unit
 - Bunch compression @ J-ARC
 - Emittance measurement
 - A1 unit, Sector B, Sector C, Sector 2, Sector 5




Beam diagnostics

- Beam position measurement
 - BPMs x100 (Strip-line type electrodes)
 - Data processing
 - Oscilloscope (σ 25~50 μm) => VME-based one (σ ~10 μm) is under development
- Beam profile measurement
 - Screen monitors x100
 - Multiple wire scanners x4
- Bunch length measurement
 - Streak cameras x3






RF gun e- beam (5.12 GeV) in Oct. 2013







Typical beam charge

- 1 ~ 2 nC (end of Sector B)
- 2 ~ 3 nC (RF gun)







Charge history





Typical beam charge stability




σ_i : 10% ~ 20%
~ 2.5% (KEKB operation)



Beam position stability @ SP_A1_C5


- Measured beam position at first BPM (SP_A1_C5)
 - $\sigma_x \sim 0.57$ mm
 - $\sigma_y \sim 0.11$ mm
- Fluctuation of horizontal beam position is larger than vertical one.





Bunch compression at A1 unit

- To mitigate space charge effect, bunch length is compressed from 30 ps to 10 ps.






Single shot bunch length measurement at A1 unit (streak camera)

w/o bunch compression

w/ bunch compression






A1 RF Φ 0°: 30 ps

A1 RF Φ -30°: 10 ~ 15 ps



Energy spread measurement @ J-ARC




- Measure beam energy spread by screen monitor (middle of J-ARC) w/ and w/o bunch compression at A1 chicane.
- Bunch compression at A1 unit is effective for energy spread compensation.





Emittance measurement example (A1 unit)


- Quadrupole scan
- Screen monitor @ middle of chicane





Emittance measurement example (Sector B)

- Multiple wire scanner in Sector B
- Typical result:
 - $\epsilon_{n,x}$: 95.01 ± 19.97 mm·mrad
 - $\epsilon_{n,y}$: 19.67 ± 33.79 mm·mrad
- Charge stability is not so small. Software is under development for subtracting shot-by-shot beam fluctuation.







Bunch compression @ J-ARC

- Isochronous, $R56 = -0.3$ m
- w/ different RF Φ in Sector A, B

Isochronous





$R56 = -0.3$ m





Preliminary result of bunch compression @ J-ARC

- Clear bunch compression is not yet measured.
- Continue bunch compression study
- Apr. 2014 ~: Measure emittance by wire scanner @ Sector 2 w/ and w/o J-ARC bunch compression.



Streak camera @ C1 unit



Summary of electron commissioning

Item	Requirement	Current status
Beam charge (nC)	5 (10 for e+ primary)	5.6 (first BPM) 0.58 (Linac end)
Beam energy (GeV)	7	5.12
Normalized emittance (mm·mrad)	50/20 (Hor./Ver.)	20/7 (Hor./Ver.) (@A1 unit)
Beam charge stability	2.5% (KEKB)	10% ~ 20%
Bunch compression @ A1 unit	30 ps => 10 ps	10 ps ~ 15 ps
Bunch compression @ J-ARC	10 ps => 5 ps	n/a
Temporal manipulation of laser	Uniform shape	n/a
Emittance preservation	20 mm·mrad at Linac end	n/a
Max. beam repetition	50	5
# of bunches	2	1
Operation	Simultaneous top-up	n/a



Contents

1. Injector Upgrade

1. Overview
2. Energy spread
3. Low emittance preservation
4. Simultaneous top-up for 4-rings

2. Injector Commissioning



1. Schedule
2. Recent progress of electron commissioning
3. Issues

3. Summary



Issues

- New e^+ source
 - Flux concentrator
 - Dec. 2013 => End of May 2014
 - Large aperture S-band structure (LAS)
 - RF conditioning of LAS is not completed.
 - **e^+ commissioning is delayed.**
- e^- commissioning:
 - Started in Oct. 2013.
 - **Not enough time for injector commissioning**
 - Beam stability (charge, position) is not yet enough.





Contents

1. Injector Upgrade
 1. Overview
 2. Energy spread
 3. Low emittance preservation
 4. Simultaneous top-up for 4-rings
2. Injector Commissioning
 1. Schedule
 2. Recent progress of electron commissioning
 3. Issues
3. Summary

Summary

- Commissioning stage 1: (Oct. 2013 ~ Mar. 2014)
 - New RF gun commissioning (laser tuning and cavity conditioning)
 - High intensity charge
 - Prepare beam diagnostics and commissioning tools
 - ***New Photo-cathode RF gun has successfully manufactured and installed. (Summer 2014)***
 - ***5.6 nC from New RF Gun***
 - ***0.58 nC at end of Linac***
- Stage 2: (Apr. 11~ Jul. 1, 2014)
 - Emittance preservation of e- at the end of Sector B, Sector 5
 - Bunch compression at J-ARC, offset injection, wake field bump,.....
 - Positron beam commissioning (May 2014 ~)
 - Beam stability
 - Charge, Position, Energy, Energy spread, Emittance



Thank you for
your attention!